



SANTIMOY KUNDU

B. Tech (Civil), LBS CLASS-1. No.-1556, Geo-Tech Engg. No.-GT/1/36, Kolkata Municipal Corporation


TO WHOM IT MAY CONCERN

I, Santimoy Kundu, have undertaken assignment as Engineer of certifying Percentage of Completion of Construction Work of the Project named as GLS Sonar Tori Phase 1, bearing Registration No. **WBRERA/P/NOR/2023/000488 situated on R.S./L.R. Dag Nos. 704, 709, 710 under under L.R. Khatian Nos. 2293, 2785,728, 556 and 2004** lying and situates at Mouza - Thakdari, J.L. No. 19, Ward No. 27, P.S. New Town, in the District- North 24 Parganas, within the limit of the Bidhannagar Municipal Corporation [previously Mahisbathan- II Gram Panchayet], Kolkata - 700102, District – North 24 Parganas, West Bengal, admeasuring 3241.654 sq.mts. area being developed by GLS Realty Pvt. Ltd.

Based on site inspection, with respect to each of Building/Tower/Block of the aforesaid Real Estate Project, I/We certify that as on the date of this certificate, the Percentage of Work Done for each of the Building / Tower/ Block of the Real Estate Project is upto 36.33% and Third Floor casting completed.

The Brief description of the work is already completed by the promoter:-

- 1) First, Second and Third floor casting Completed


SANTIMOY KUNDU
Empanelled Structural Engg.
No. ESE - 1/284 (KMC)

Date: Newtown
Place: 01.01.2024


Signature of Engineer



ENGINEER CERTIFICATE

Table A

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to be prepared separately for each Building /Wing of the Project)	Block-A
2.	Total Estimated cost of the building/wing as on date of Registration	Rs.12.25 Cr.
3.	Cost incurred as on 31.12.2023 (based on the Estimated cost)*	Rs.4.45 Cr
4.	Work done in Percentage (as Percentage of the estimated cost)	36.33%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.7.8 Cr.
6.	Cost Incurred on Additional /Extra Items as on 31.12.2023 not included in the Estimated Cost (Annexure A)	NA
Table B		
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	NA
2.	Cost incurred as on 31.12.2023(based on the Estimated cost)	NA
3.	Work done in Percentage (as Percentage of the estimated cost)	NA
4.	Balance Cost to be Incurred (Based on Estimated Cost)	NA
5.	Cost Incurred on Additional /Extra Items as on 31.12.2023 not included in the Estimated Cost (Annexure A)	NA


SANTIMOY KUNDU
Empanelled Structural Engg.
No. ESE - 1/284 (KMC)