

GAUTAM MAJUMDAR

BCE, MIE, CHARTERED ENGINEER
EMPANELLED AS STRUCTURE ENGINEER.
Address: Michaelnagar, Kolkata 700133.
(M) 9831251193.

SUB: Engineers Certificate till 30.06.2024 for a G+4 Storied residential Building Namely BENGAL AASHIYANA situated at Mouza- SALUA, JL No. 03, R.S. No. 109, Touzi No. 2998, R.S./L.R. Dag No. 286, 287, L.R. Khatian No. 2160, 2161, 2162, 2163, 2164, 2165, 2166, 2167, 2168, 2169, 2170, 2171, Ward No. 04, P.S- Airport, Under Bidhannagara Municipal Corporation.

ENGINEERC ERTIFICATE

| SLNO. | DESCRIPTION | DETAILS |
|-------|---|-------------------|
| 1. | BUILDING/WING NUMBER | 1 |
| 2. | Total Estimated cost of the building/wing as on date of Registration | Rs. 3,20,000,00/- |
| 3. | Cost incurred as on 31/06/2024 (based on the Estimated cost) | Rs. 50,00,000/- |
| 4. | Work done in Percentage (as Percentage of the estimated cost) | 15.62% |
| 5. | Balance Cost to be Incurred (Based on Estimated Cost) | Rs. 2,70,00,000/- |
| 6. | Cost Incurred on Additional/Extra Items as on 31/06/2024 not included in the Estimated Cost (Annexure A) | NA |
| 1. | Total Estimated cost of the Internal and External Development Works including amenities and Facilities in The layout as on date of Registration | NA |
| 2. | Cost incurred as on..... (based on the Estimated cost) | NA |
| 3. | Work done in Percentage (as Percentage of the estimated cost) | NA |
| 4. | Balance Cost to be Incurred (Based on Estimated Cost) | NA |
| 5. | Cost Incurred on Additional/Extra Items as on..... Not included in the Estimated Cost (Annexure A) | NA |
| 6. | Engineer Certificate regarding progress of work. | |


G. Majumdar
B.C.E, M.I.E.
Chartered Engineer
M-116010/3