



STHADAPATYA

Engineering ■ Architecture ■ Interior

3rd Floor, Dwarika Rukmani Plaza,
Court More, Siliguri-734001

Subhas Mandal

B.Tech, MISE

Consulting Civil Engineer

Cell: 97332-28960, 70015-36280

E-mail: mandalsubhas72@gmail.com

Ref. No.....

Date 27.07.2024

ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	N.A
2.	Total Estimated cost of the building/wing as on date of Registration	Rs. 4.029 Cr.
3.	Cost incurred as on 27.07.2024 (based on the Estimated cost)*	Rs. 2.518 Cr.
4.	Work done in Percentage (as Percentage of the estimated cost)	62.497%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs. 1.511 Cr.
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	NIL
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	0.00
2.	Cost incurred as on..... (based on the Estimated cost)	0.00
3.	Work done in Percentage (as Percentage of the estimated cost)	N.A
4.	Balance Cost to be Incurred (Based on Estimated Cost)	N.A
5.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	NIL
6.	Engineer Certificate regarding progress of work.	

Subhas Mandal
B. Tech. (Civil)
LBS/ I / 59 (S.M.C)

**CONSULT FOR BUILDING, SUPERVISION, ESTIMATION
PROJECT MANAGEMENT, TURNKEY CONTRACT.**