


Ref. No. ....

Date: .....

## ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to to be prepared separately for each Building /Wing of the Project)	<b>BLOCK-B</b>
2.	Total Estimated cost of the building/wing as on date of Registration	Rs.- 3,92,69,427.00
3.	Cost incurred as on..... (based on the Estimated cost )*	Rs.- 2,74,88,599.00
4.	Work done in Percentage (as Percentage of the estimated cost )	70%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.- 1,17,80,828.00
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	Rs.- 1,60,000.00
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	Rs.- 44,46,736.00
2.	Cost incurred as on..... (based on the Estimated cost )	Rs.- 11,11,684.00
3.	Work done in Percentage (as Percentage of the estimated cost )	25%
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.- 33,35,052.00
5.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	Nil
6.	Engineer Certificate regarding progress of work.	<ul style="list-style-type: none"><li>• Foundation, Column, Beam, Slab structure, and Brickworks of Block-B has been completed.</li><li>• Plastering Work is in progress.</li></ul>

  
Manab Kumar Bose  
A.M.I.E., M.tech, F.I.V.  
Chartered & Structural Engineer  
Regd. No. CBM/PWD/E.S.E.-11/01

Ref. No. ....

Date: .....

## ENGINEER CERTIFICATE

SL NO.	DESCRIPTION	DETAILS
1.	BUILDING /WING NUMBER (to be prepared separately for each Building /Wing of the Project)	<b>BLOCK-A</b>
2.	Total Estimated cost of the building/wing as on date of Registration	Rs.- 2,92,97,101.00
3.	Cost incurred as on..... (based on the Estimated cost )*	Rs.- 1,46,48,550.00
4.	Work done in Percentage (as Percentage of the estimated cost )	50%
5.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.- 1,46,48,551.00
6.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	Rs.- 1,40,000.00
1.	Total Estimated cost of the Internal and External Development Works including amenities and Facilities in the layout as on date of Registration	Rs.- 44,46,736.00
2.	Cost incurred as on..... (based on the Estimated cost )	Rs.- 8,89,347.00
3.	Work done in Percentage (as Percentage of the estimated cost )	20%
4.	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.- 35,57,389.00
5.	Cost Incurred on Additional /Extra Items as on..... not included in the Estimated Cost (Annexure A)	Nil
6.	Engineer Certificate regarding progress of work.	<ul style="list-style-type: none"><li>• Foundation, Column, Beam, Slab structure up to Second Floor of Block-A has been completed.</li><li>• Brickwork of First Floor only is in progress.</li><li>• Rest of the building work is in progress.</li></ul>

*Manab Kumar Bose*  
A.M.I.E., M.tech, F.I.V.  
Chartered & Structural Engineer  
Regd. No. CBM/PWDE/S.E./11/01