

Task Name	Finish
Madgul Antaraa	31-Mar-20
Pre Construction	30-Oct-19
Construction	25-Jan-20
Block 1A, 1B, 1C	18-Nov-19
Block 1A + Basement	13-Nov-19
Construction - Block 1A	13-Nov-19
RCC Structure	25-Jul-19
Brickwork & Internal Plaster	22-Aug-19
Finishing	13-Nov-19
MEP (1st Fix) - Electrical, Plumbing, Fire, ELV	28-Aug-19
Final Finish	11-Sep-19
Façade	03-Sep-19
Block 1B	23-Oct-19
Construction - Block 1B	23-Oct-19
RCC Structure	27-Mar-19
Brickwork & Internal Plaster	30-Aug-19
Finishing	19-Oct-19
MEP (1st Fix) - Electrical, Plumbing, Fire, ELV	02-Sep-19
Final Finish	18-Sep-19
Façade	23-Oct-19
Block 1C	18-Nov-19
Construction - Block 1C	18-Nov-19
RCC Structure	11-Jul-19
Brickwork & Internal Plaster	07-Sep-19
Finishing	18-Nov-19
MEP (1st Fix) - Electrical, Plumbing, Fire, ELV	21-Sep-19
Final Finish	01-Nov-19
Façade	26-Sep-19
Testing & Commisioning	14-Nov-19
Boundary Wall (Total - 457m, KDCPL - 202m, JSEnterprise - 255m) - Chainlink work to be carried out at later stage	20-Jul-19
External Development & Landscape - Hardscape & Softscape	21-Dec-19
Terrace	25-Jan-20
Amenity Area - B & C	09-Jan-20
Handover with Snagging-Desnagging	31-Mar-20
Building Envelope	09-Nov-19
Lifts Operational	08-Aug-19
Common Area - Lobby & Staircase (excluding Gr.Fl.)	06-Dec-19
Flats Internal	25-Nov-19
Amenity Areas	31-Mar-20
Driveway & Landscape	25-Jan-20
External	25-Jan-20
Terrace	21-Dec-19