	START	FINISH		FY 201			T AURUS PREMISES AT 48 N FY 2017-2018				FY 2018-2019				FY 2019-2020				FY 2020-2021		
ATTRIBUTES			Q1	PY 201 Q2	6-2017 Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	PY 20	Q3	Q4	Q1	Q2 Q	
Т	OWER -I																				
Completion of Piling	03 June 2016	26 November 2016																			
Casting of Deck Level Slab	30 November 2016	24 January 2017																			
Casting of 1st Floor Roof	12 June 2017	01 July 2017																			
Casting of 5th Floor Roof	28 August 2017	05 September 2017																			
Casting of 9th Floor Roof	13 October 2017	19 October 2017																			
Casting of 13th Floor Roof	24 November 2017	02 December 2017																			
Casting of 17th Floor Roof	29 December 2017	05 January 2018																			
Casting of 21st Floor Roof	29 January 2017	05 February 2018																			
Casting of 25th Floor Roof	28 February 2017	10 March 2018																			
Casting of 29th Floor Roof	01 April 2018	07 April 2018																			
Completion of Outside Plaster	15 October 2018	14 December 2018																			
Completion of Internal Finishes	27 July 2017	31 July 2020																			
Common External Facilities, Infrastructure & Development	12 February 2019	29 January 2021																			
Possession - Handing over Process	01 August 2020	30 September 2020																			
TOWER -II																					
Completion of Piling	01 May 2017	09 September 2017																			
Casting of Deck Level Slab	07 November 2017	30 May 2018																			
Casting of 1st Floor Roof	13 July 2018	14 August 2018																			
Casting of 5th Floor Roof	13 September 2018	23 September 2018																			
Casting of 9th Floor Roof	14 October 2018	31 October 2018																			
Casting of 13th Floor Roof	29 November 2018	07 December 2018																			
Casting of 17th Floor Roof	04 January 2019	11 January 2019																			
Casting of 21st Floor Roof	10 February 2019	19 February 2019																			
Casting of 25th Floor Roof	31 March 2019	10 April 2019																			
Casting of 29th Floor Roof	13 June 2019	21 June 2019																			
Completion of Outside Plaster	11 May 2019	10 July 2019																			
Completion of Internal Finishes	27 August 2018	23 January 2021																			
Common External Facilities, Infrastructure & Development	12 February 2019	29 January 2021																			
Possession - Handing over Process	30 January 2021	31 March 2021																			