ATTRIBUTES	START	FINISH	FY 2018-2019			FY 201	L9-2020		FY 2020-2021				FY 2020-2021				FY 2021-2022			
			Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Casting upto Deck Level Slab Complete	-	18 November 2018	•																	
On Casting of 2 nd Floor Roof	18 January 2019	01 March 2019																		
On Casting of 6th Floor Roof	12 April 2019	27 April 2019																		
On Casting of 8th Floor Roof	24 June 2019	20 July 2019			ı															
On Casting of 12th Floor Roof	06 September 2019	20 September 2019																		
On Casting of 14 th Floor Roof	09 October 2019	24 October 2019																		
On Casting of 18th Floor Roof	09 December 2019	23 December 2019																		
On Casting of 20th Floor Roof	09 January 2020	23 January 2020																		
On Casting of 24th Floor Roof	10 March 2020	25 March 2020																		
On Casting of 26th Floor Roof	10 April 2020	25 April 2020																		
On Casting of 30th Floor Roof	12 June 2020	27 June 2020							_											
On Casting of 32nd Floor Roof	13 July 2020	27 July 2020																		
On Casting of Ultimate Roof	28 August 2020	15 October 2020																		
Completion of Internal Finishes	15 April 2019	29 October 2021																		
Common External Facilities, Infrastructure & Development	30 October 2020	29 January 2022																		
Possession - Handing over Process	30 January 2022	31 March 2022																		