Asit Kumar Ray Chaudhuri

B. C. E., M. B. A., MIE (INDIA)

CHARTERED ENGINEER

Panelled Valuer, Structural & Consulting Engineer

LALIT PLAZA

333 / M / 2, Jessore Road

Kolkata - 700 089

Phone: 2522 - 9073

Ref. No.			Date

Engineer's Certificate

Date: 22/10/2019

To,

Shovona Projects Pvt. Ltd. Shovona Plaza, 3rd Floor, 37, Jessore Road, Kolkata – 700074.

Subject: Certificate of Cost Incurred for Developmentand Construction of the Project Shovona Heights[WBHIRARegistrationNumber HIRA/P/NOR/2019/000312]situatedonthe Mouza-Bagjola, J. L. No.-21, in C.S. Khaitan No. 184, C.S. Dag No. 638, 639, R.S. Dag No. 3173, Municipal Holding No. 242, Dum Dum Cossipore Road, Ward No. 10, P.S. Dum Dum, District – 24 Parganas North under South Dum Dum Municipality admeasuring 766.44 sq. mts. are being developed by Shovona Projects Pvt. Ltd.

Sir,

I/WehaveundertakenassignmentofcertifyingEstimatedCostfortheReal Estate Project Shovona Heights[WBHIRARegistrationNumber - HIRA/P/NOR/2019/000312]situatedonthe Mouza-Bagjola, J. L. No.-21, in C.S. Khaitan No. 184, C.S. Dag No. 638, 639, R.S. Dag No. 3173, Municipal Holding No. 242, Dum Dum Cossipore Road, Ward No. 10, P.S. Dum Dum, District – 24 Parganas North under South Dum Dum Municipality admeasuring 766.44 sq. mts. are being developed by Shovona Projects Pvt. Ltd.

Following technical professionals are appointed by Owner/Promoter:—

- (i) Mr. Asit Kr Ray Chaudhuri as Licensed Building Surveyor;
- (ii) Mr. Asit Kr Ray Chaudhuri as Structural Engineer;
- (iii) Mr. Asit Kr Ray Chaudhuri as Chartered Engineer.
- 2. Wehaveestimated the cost of the completion to obtain Occupation Certificate/Completion Certificate, of the Civil, MEP and Allied works, of the Building(s) of the project. Our estimated cost calculations are based on the Drawings/plans made available to us for the project under reference by the Developer and Consultants and the Schedule of items and quantity for the entire work ascalculated by Mr. Asit Kr Ray Chaudhuri quantity Surveyor* appointed by Developer/Engineer, and the assumption of the cost of material, labour and other inputs made by developer, and the site inspection carried out by us.

it Kumar Ray Chaudhuri

B. C. E., M. B. A., MIE (INDIA)

HARTERED ENGINEER

anelled Valuer, Structural & Consulting Engineer

LALIT PLAZA

333 / M / 2 , Jessore Road

Kolkata - 700 089

Phone: 2522 - 9073

Ref. No	Date

- 3. We estimate Total Cost of Construction of the project under reference as Rs.14,51,41,628.00. The Estimated Total Cost of Construction is with reference to the Civil, MEP and allied works required to be completed for the purpose of obtaining occupation certificate / completion certificate for the building(s) from the South Dum Dum Municipality being the Planning Authority under whose jurisdiction the aforesaid project is being implemented.
- 4. The Estimated Cost Incurred till date 31/08/2019 is calculated at Rs. 6,40,19,730.00 The amount of Estimated Cost Incurred is calculated on the base of amount of Total EstimatedCost.
- 5. The Balance cost of Completion of the Civil, MEP and Allied works of the Building(s) of the subject project to obtain Occupation Certificate / Completion Certificatefrom South Dum Dum Municipality is estimated at Rs.8,11,21,898.00.
- 6. I certify that the Cost of the Civil, MEP and allied work for the aforesaid Project as completed on the date of this certificate is a sgiven in Table Abelow:

Table A Shovona Hights

Sr. No. (1)	Particulars (2)	Amounts (3)
1	Total Estimated Cost of Construction of the Project asondate of Registrationis	Rs.14,51,41,628.00
2	Cost incurred ason 31/08/2019(based on the Estimated cost)	Rs. 6,40,19,730.00
3	Work done in Percentage (as Percentage of the estimated cost)	44.11%
4	Balance Cost to be Incurred (Based on Estimated Cost)	Rs.8,11,21,898.00

Yours Faithfully,

Signature of Engineer.

M/113428 15 (Licence No.....)

ASIT KUMAR RAY GHAUDHURI B.C.E, MBA, MIE Valuer, E.S.E. & Chartered Engineer

t Kumar Ray Chaudhuri

B. C. E., M. B. A., MIE (INDIA)

ARTERED ENGINEER

anelled Valuer, Structural & Consulting Engineer

LALIT PLAZA

333 / M / 2, Jessore Road

Kolkata - 700 089

Phone: 2522 - 9073

Ref. No.	Date

- 1. The scope of work is to complete entire Real Estate Project as per drawings approved fromtimetotimesoastoobtainOccupationCertificate/CompletionCertificate.
- 2. (*) Quantity survey can be done by office of Engineer or can be done by an independent Quantity Surveyor, whose certificate of quantity calculated can be relied upon by the Engineer. In case of independent quantity surveyor being appointed by Developer, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of Engineer, the name of the person in the office of Engineer, who is responsible for the quantity calculated shouldbementionedattheplacemarked(*).
- 3. The estimated cost includes all labour, material, equipment and machinery required to carry out entirework.
- 4. As this is an estimated cost, any deviation in quantity required for development of the RealEstateProjectwillresultinamendmentofthecostincurred/tobeincurred.
 - 5. All components of work with specifications are indicative and notexhaustive.