

# AVENIDA PROJECT - TOWER E

ID	Task Name	% Complete	Start	Finish	2019												2020		
					Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3			
1	<b>Avenida - Tower E</b>	27%	06-11-14	31-12-20															
2	<b>Tower E (29 Floors)</b>	27%	06-11-14	15-10-20															
3	additional piling	100%	06-11-14	06-11-14															
8	substructure	100%	21-11-14	29-06-15															
20	super structure	93%	09-06-15	15-05-19															
21	Water Proofing for G/F slab	100%	12-08-15	11-09-15															
23	RCC for Slab & Wall ( system formwork )	93%	09-06-15	15-05-19															
184	Finishing	16%	02-06-16	15-08-20															
185	Brick Work	88%	02-06-16	08-05-19															
217	Door Frame Fixing	24%	10-12-18	18-11-19															
248	Internal Plaster(Gypsum)	27%	05-09-18	05-12-19															
279	External Plaster	30%	15-02-18	25-10-19															
287	Internal Water proofing	25%	26-02-18	16-04-20															
352	Flooring/Dado	0%	16-08-19	06-06-20															
572	Doors Shutter fixing for main & Flush	0%	31-08-19	05-06-20															
603	Fire & Shaft Door	0%	03-09-19	06-06-20															
634	Aluminium Work	0%	30-08-19	06-07-20															
697	Structural Sttel / SS Work	16%	03-09-18	15-08-20															
825	Paint	0%	01-03-19	15-08-20															
1026	False Ceiling Grid	0%	19-07-19	07-07-20															
1120	Services	18%	05-09-18	22-08-20															
1121	Internal Electrical chess cutting with conduiting	66%	05-09-18	23-05-19															
1152	Internal Electrical DB Box ,modular box fixing & Conceal Conduiting	24%	02-01-19	20-04-20															
1182	Electrical wire pulling	0%	16-09-19	08-07-20															
1213	Plumbing Work - internal CPVC & UPVC wc	17%	26-09-18	09-01-20															
1244	Terrace Looping	0%	11-04-20	16-05-20															
1246	CP Sanitary Toilet	0%	17-06-20	22-08-20															
1277	Sink	0%	17-06-20	22-08-20															
1308	Fire Fighting PIPE LINE WORKS	43%	18-09-18	04-01-20															
1339	Fire Fighting water testing works	0%	10-07-19	11-04-20															
1370	Elevators	0%	01-03-19	09-04-20															
1409	Ventilation	0%	01-03-19	14-02-20															
1440	Provision for AC	0%	01-03-19	11-12-19															
1471	IBMS wire pulling	0%	01-03-19	10-12-19															
1502	Video door Fixing	0%	10-02-20	12-08-20															
1533	Approvals	0%	16-05-20	29-09-20															
1534	Fire NOC	0%	16-05-20	11-06-20															
1537	Lift NOC	0%	11-06-20	07-07-20															
1540	OC	0%	24-08-20	29-09-20															
1544	Snagging & Desnagging	0%	26-08-20	15-10-20															
1551	External Development	33%	01-09-18	22-06-20															
1561	Handing Over to customer	0%	16-10-20	31-12-20															