

AVENIDA PROJECT - TOWER F

ID	Task Name	% Complete	Start	2019			2020					
				Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
1	Avenida - Tower F	27%	06-11-14									
2	Tower F (29 Floors)	27%	06-11-14									
3	additional piling	100%	06-11-14									
8	substructure	100%	21-11-14									
20	super structure	93%	09-06-15									
21	Water Proofing for G/F slab	100%	12-08-15									
23	RCC for Slab & Wall (system formwork)	93%	09-06-15									
184	Finishing	16%	02-06-16									
185	Brick Work	84%	02-06-16									
217	Door Frame Fixing	22%	10-12-18									
248	Internal Plaster(Gypsum)	27%	05-09-18									
279	External Plaster	28%	15-02-18									
287	Internal Water proofing	25%	26-02-18									
352	Flooring/Dado	0%	11-09-19									
572	Doors Shutter fixing for main & Flush	0%	27-09-19									
603	Fire & Shaft Door	0%	30-09-19									
634	Aluminium Work	0%	26-09-19									
697	Structural Sttel / SS Work	16%	03-09-18									
825	Paint	0%	01-03-19									
1026	False Ceiling Grid	0%	14-08-19									
1120	Services	18%	05-09-18									
1121	Internal Electrical chess cutting with conduiting	66%	05-09-18									
1152	Internal Electrical DB Box ,modular box fixing & Conceal Conduiting	24%	02-01-19									
1182	Electrical wire pulling	0%	12-10-19									
1213	Plumbing Work - internal CPVC & UPVC wc	17%	26-09-18									
1244	Terrace Looping	0%	07-05-20									
1246	CP Sanitary Toilet	0%	13-07-20									
1277	Sink	0%	13-07-20									
1308	Fire Fighting PIPE LINE WORKS	43%	18-09-18									
1339	Fire Fighting water testing works	0%	05-08-19									
1370	Elevators	0%	01-03-19									
1409	Ventilation	0%	01-03-19									
1440	Provision for AC	0%	01-03-19									
1471	IBMS wire pulling	0%	01-03-19									
1502	Video door Fixing	0%	06-03-20									
1533	Approvals	0%	11-06-20									
1534	Fire NOC	0%	11-06-20									
1537	Lift NOC	0%	07-07-20									
1540	OC	0%	18-09-20									
1544	Snagging & Desnagging	0%	21-09-20									
1551	External Development	33%	01-09-18									
1561	Handing Over to customer	0%	11-11-20									