



Project: msproj11 Date: 15-01-21	Task		Summary		External Milestone		Inactive Summary		Manual Task		Manual Summary		Finish-only	
	Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Manual Summary		Deadline	
	Milestone		External Tasks		Inactive Milestone		Duration-only		Manual Summary		Manual Summary		Deadline	

ID	Task Name	Duration	Start	Finish	2019 2020 2021 2022 2023																							
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
50	BLOCK 1 (G+12)	1136 days	07-03-19	13-12-22																								
51	PILING WORK	120 days	07-03-19	27-07-19																								
52	EXCAVATION WORK	240 days	12-12-19	23-09-20																								
53	BFS & PCC WORK	37 days	17-12-19	28-01-20																								
54	RCC WORK	685 days	31-12-19	12-04-22																								
55	SUB-STRUCTURE WORK	210 days	31-12-19	04-09-20																								
56	SUPER STRUCTURE	490 days	19-08-20	12-04-22																								
57	BRICK WORK & PLASTER WORK	221 days	24-09-21	18-06-22																								
58	GRC WORK	48 days	21-03-22	14-05-22																								
59	WATERPROOFING WORK	120 days	18-01-22	06-06-22																								
60	FLOORING	160 days	03-02-22	08-08-22																								
61	WOOD WORKS	136 days	19-02-22	27-07-22																								
62	JOINERY WORKS / IRONMONGERY	54 days	11-06-22	12-08-22																								
63	ALUMINUM & GLAZING WORKS	125 days	21-04-22	13-09-22																								
64	RAILING, GRILL, MS WORKS	142 days	01-02-22	15-07-22																								
65	PAINTING WORKS	161 days	14-04-22	18-10-22																								
66	FALSE CEILING	91 days	16-05-22	29-08-22																								
67	LIFT	50 days	24-06-22	20-08-22																								
68	SANITARY AND PLUMBING WORKS	272 days	25-01-22	07-12-22																								
69	ELECTRICAL WORKS	700 days	19-08-20	13-12-22																								
70	FIRE FIGHTING WORKS & PA SYSTEM	155 days	01-06-22	28-11-22																								
71	HVAC WORKS	94 days	27-06-22	13-10-22																								
72	CCTV & EPABX	27 days	13-08-22	13-09-22																								
73	EXTENDED BASEMENT, PODIUM & CLUB	1108 days	29-04-19	29-12-22																								
74	COMMON WORK	926 days	16-09-20	30-09-23																								
75	UNDER GROUND WATER RESERVOIR AND PUMP ROOM, WTP	481 days	16-09-20	29-04-22																								
76	RAIN WATER HARVESTING SYSTEM	97 days	26-11-22	18-03-23																								
77	CABLE TRENCH, SUB-STATION, PANEL ROOM, METER ROOM, TRANSFORMER, DG SET	590 days	27-09-21	25-08-23																								
78	BOUNDARY WALL, SECURITY CABIN & MAIN GATE	655 days	12-04-21	30-05-23																								
79	ROAD WORK	500 days	16-12-21	21-07-23																								
80	LANDSCAPING WORK (HARDSCAPE & SOFTSCAPE)	666 days	03-08-21	30-09-23																								
81	SECURITY SYSTEM & MONITORING	21 days	26-08-23	19-09-23																								
82	EXTERNAL PLUMBING WORKS	464 days	29-11-21	23-05-23																								
83	EXTERNAL FIRE FIGHTING WORKS	526 days	29-11-21	03-08-23																								
84	EXTERNAL ELECTRICAL WORKS	480 days	03-01-22	15-07-23																								

Project: msproj11 Date: 15-01-21	Task		Summary		External Milestone		Inactive Summary		Manual Task		Manual Summary		Manual Summary Rollup		Start-only		Finish-only		Deadline		Progress	
	Split		Project Summary		Inactive Task		Manual Task		Manual Task		Manual Summary		Manual Summary Rollup		Start-only		Finish-only		Deadline		Progress	
	Milestone		External Tasks		Inactive Milestone		Manual Task		Manual Task		Manual Summary		Manual Summary Rollup		Start-only		Finish-only		Deadline		Progress	