


## Annexure - A

## PERCENTAGEWISE COMPLETION STATUS as on 28.08.2019

SL.NO	VILLA MARKED	NO	STATUS -28.08.19	EXCAV.	SLAB-SS	WALL & PLASTER	FLOORING	DOOR/WINDOW	S & P	STAIR	EXT.PLUMB
	LARGE VILLA	16									
1	AR-1,2,3,4,5,6,7,8	8	COMPLETED	100%	100%	100%	100%	100%	100%	100%	100%
2	HZ-14	1	STRUCTURE COMPLETED	100%	100%	100%	0%	50%	50%	75%	70%
3	AR-14,15,16,17	4	STRUCTURE COMPLETED	100%	100%	100%	0%	20%	50%	75%	0%
4	AR-9,10,13	3	NOT YET STARTED	0%	0%	0%	0%	0%	0%	0%	0%
	MEDIUM VILLA	27									
5	HZ-1,2,3,4,5,6,WS-1,2,3	9	COMPLETED	100%	100%	100%	100%	100%	100%	100%	100%
6	HZ-12,13,15,16,17,28,29,30,31,25,26,33,34,36	14	STRUCTURE COMPLETED	100%	100%	100%	5%	20%	50%	75%	70%
7	WS-9	1	STRUCTURE 1ST SLAB COMPLETED	100%	50%	0%	0%	0%	0%	0%	0%
8	AM-8	1	STRUCTURE COMPLETED	100%	100%	50%	0%	0%	0%	0%	0%
9	AM-9	1	NOT YET STARTED	0%	0%	0%	0%	0%	0%	0%	0%
10	HY-2	1	FOUNDATION	100%	0%	0%	0%	0%	0%	0%	0%
	SMALL VILLA	7									
11	HZ-11,18,21,32	4	STRUCTURE COMPLETED	100%	100%	60%	0%	0%	0%	75%	0%
12	HY-38,HZ-27,HZ-35	3	NOT YET STARTED	0%	0%	0%	0%	0%	0%	0%	0%
	XL VILLA	2									
13	WS-11	1	FOUNDATION	100%	0%	0%	0%	0%	0%	0%	0%
14	WS-30	1	NOT YET STARTED	0%	0%	0%	0%	0%	0%	0%	0%
	TOTAL	52									


**BICHITRESH SAHA**

B. Arch ( Hons.), F.I.I.A.,

Registered Architect

Council of Architecture

Regn. No. CA/77/03532