



















ID	Task Name	Duration	Start	Finish	2016		2017		2018		2019		2020		2021
					H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	
1	<b>Phase-1A (Block-7,8,3 &amp; 4)</b>	<b>1300 days</b>	<b>1/8/16</b>	<b>12/31/20</b>											
2	<b>Block-7</b>	<b>1103 days</b>	<b>1/8/16</b>	<b>3/31/20</b>											
3	Pile work	95 days	1/8/16	5/19/16											
4	Sub-structure	110 days	6/17/16	11/17/16											
5	Ground floor	85 days	1/6/17	5/4/17											
6	1st floor to 12th floor Roof	310 days	6/9/17	8/16/18											
7	Finishing	175 days	5/18/18	1/17/19											
8	Services	135 days	11/30/18	6/6/19											
9	Ground floor lobby & Parkin	125 days	5/3/19	10/24/19											
10	Snagging & desagging	118 days	7/19/19	12/31/19											
11	Flat handover	100 days	11/13/19	3/31/20											
12	<b>Block-8</b>	<b>1015 days</b>	<b>5/11/16</b>	<b>3/31/20</b>											
13	Pile work	65 days	5/11/16	8/9/16											
14	Sub-structure	120 days	9/28/16	3/14/17											
15	Ground floor	86 days	4/14/17	8/11/17											
16	1st floor to 12th floor Roof	205 days	7/31/17	5/11/18											
17	Finishing	200 days	2/12/18	11/16/18											
18	Services	185 days	10/1/18	6/14/19											
19	Ground floor lobby & Parkin	155 days	5/13/19	12/13/19											
20	Snagging & desagging	103 days	9/9/19	1/29/20											
21	Flat handover	79 days	12/12/19	3/31/20											
22	<b>Block-3</b>	<b>1218 days</b>	<b>5/3/16</b>	<b>12/31/20</b>											
23	Pile work	85 days	5/3/16	8/29/16											
24	Sub-structure	135 days	11/8/16	5/15/17											
25	Ground floor	85 days	6/20/17	10/16/17											

Project: msproj11  
Date: 9/20/19

Task		Inactive Task		Start-only	
Split		Inactive Milestone		Finish-only	
Milestone		Inactive Summary		Deadline	
Summary		Manual Task		Progress	
Project Summary		Duration-only		Manual Progress	
External Tasks		Manual Summary Rollup			
External Milestone		Manual Summary			

ID	Task Name	Duration	Start	Finish	2016		2017		2018		2019		2020		2021
					H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	
26	1st floor to 12th floor Roof	315 days	10/18/17	1/1/19											
27	Finishing	194 days	10/3/18	7/1/19											
28	Services	125 days	5/14/19	11/4/19											
29	Ground floor lobby & Parki	156 days	10/1/19	5/5/20											
30	Snagging & desagging	155 days	1/29/20	9/1/20											
31	Flat handover	122 days	7/15/20	12/31/20											
32	<b>Block-4</b>	<b>1013 days</b>	<b>5/13/16</b>	<b>3/31/20</b>											
33	Pile work	85 days	5/13/16	9/8/16											
34	Sub-structure	67 days	11/18/16	2/20/17											
35	Ground floor	88 days	3/28/17	7/27/17											
36	1st floor to 12th floor Roof	275 days	7/31/17	8/17/18											
37	Finishing	228 days	5/21/18	4/3/19											
38	Services	126 days	2/14/19	8/8/19											
39	Ground floor lobby & Parki	98 days	7/5/19	11/19/19											
40	Snagging & desagging	115 days	8/14/19	1/21/20											
41	Flat handover	85 days	12/4/19	3/31/20											

Project: msproj11  
Date: 9/20/19

Task		Inactive Task		Start-only	
Split		Inactive Milestone		Finish-only	
Milestone		Inactive Summary		Deadline	
Summary		Manual Task		Progress	
Project Summary		Duration-only		Manual Progress	
External Tasks		Manual Summary Rollup			
External Milestone		Manual Summary	