



VIRAAJ CONCRETE INDIA PVT. LTD.

PLAN OF DEVELOPMENT WORK

Viraa Concrete India Pvt Ltd (C/26, RAMKRISHNA UPANIBESH, SULEKHA, JADAVPUR, KOLKATA - 700092) hereby declares its Plan of Development Work for its upcoming project Viraa uniQua.

PLAN OF DEVELOPMENT WORK	TIMELINE
PILING WORK	26-12-2020 TO 20-01-2021
FOUNDATION WORK	21-01-2021 TO 05-02-2021
UPTO 1ST. SLAB CASTING	06-02-2021 TO 27-02-2021
UPTO 2ND. SLAB CASTING	28-02-2021 TO 18-03-2021
UPTO 3RD. SLAB CASTING	19-03-2021 TO 30-03-2021
UPTO 4TH SLAB CASTING	01-04-2021 TO 30-04-2021
1ST. FLOOR BRICK WORK	01-05-2021 TO 30-05-2021
2ND. FLOOR BRICK WORK	31-05-2021 TO 30-06-2021
3RD. FLOOR BRICK WORK	01-07-2021 TO 31-07-2021
1ST. FLOOR INSIDE PLASTER	01-08-2021 TO 30-08-2021
2ND. FLOOR INSIDE PLASTER	01-09-2021 TO 30-09-2021
3RD. FLOOR INSIDE PLASTER	01-10-2021 TO 30-10-2021
4TH. FLOOR INSIDE PLASTER	01-11-2021 TO 31-11-2021
OUT SIDE PLASTER	01-12-2021 TO 31-12-2021
TOTAL INSIDE PUTTY/PARIS	01-01-2022 TO 30-03-2022
TOTAL ELECTRICAL CONSIL WORK	01-04-2022 TO 30-06-2022
TOTAL DOOR WINDOW WORK	01-07-2022 TO 30-07-2022
TOTAL FLOORING WORK	01-08-2022 TO 30-11-2022
TOTAL PLUMBING CONSIL WORK	01-12-2022 TO 30-12-2022
TOTAL ELECTRIC & PLUMBING FITTINGS	01-01-2023 TO 30-01-2023
OUT SIDE PASSAGE & COMMON AREA	01-02-2023 TO 28-02-2023
TOTAL ROOF AND LIFT INSTALATION	01-03-2023 TO 30-04-2023
TOTAL BUILDING CLEANING & FINISHING WORK	01-04-2023 TO 30-04-2023
C.C. APPROVAL FROM K.M.C.	01-05-2023 TO 30-06-2023

VIRAAJ CONCRETE INDIA (P) LTD


Managing Director/ Director

RAAJ DAS
(Managing Director)
Viraa Concrete India Pvt Ltd