

Gopal Chandra Biswas

Civil Engineer,
LBS, South Dum Dum Municipality
51 Vidyasagar Road, Dum Dum Cantonment
Kolkata - 700065.
(M)

ENGINEER CERTIFICATE STATUS OF WORK AS ON 02-07-2020.

WBHIRA APPLICATION NO
PROJECT NAME
PROMOTER NAME

N.A
PRATIBHA KUNJ
S. & N GROUP

Santosh Kumar Nande
Proprietor.

TO WHOM IT MAY BE CONCERN


Subject : Certificate for percentage of Completion of Development of Pratibha Kunj Apartment at Dum Dum Cantonment , Uttarpara, Kolkata - 700065.

I Gopal Chandra Biswas have undertaken the assignment of certifying the percentage of Completion for the development of Pratibha Kunj Apartment .

I hereby certify that the work has been completed as on 2nd July, 2020 the details of the same are described as below .

The percentage of work done so far is mentioned below :

Sl.no.	PARTICULARS	COMPLETION STATUS
1]	Piling work complete	100%
2]	Foundation work complete	100%
3]	Column & Roof work complete upto 2 nd floor	40%
4]	Total estimated cost of the project	Rs. 5,00,00,000/-
5]	Amount of the project completed till the above mentioned date.	Rs. 2,00,00,000/-



Signature

GOPAL CH. BISWAS
Licenced Building Surveyer
S.D.D.M. Class-II
Lic No.: S.D.D.M./25/2020-21

Gopal Chandra Biswas

Civil Engineer,
LBS, South Dum Dum Municipality
51 Vidyasagar Road, Dum Dum Cantonment
Kolkata – 700065.
(M)

ENGINEER CERTIFICATE STATUS OF WORK AS ON 02-07-2020.

WBHIRA APPLICATION NO : N.A
PROJECT NAME : PRATIBHA KUNJ
PROMOTER NAME : S. & N GROUP Santosh Kumar Nande
Proprietor.

TO WHOM IT MAY BE CONCERN


Subject : Certificate for percentage of Completion of Development of Pratibha Kunj Apartment at Dum Dum Cantonment , Uttarpara, Kolkata – 700065.

I Gopal Chandra Biswas have undertaken the assignment of certifying the percentage of Completion for the development of Pratibha Kunj Apartment .

I hereby certify that the work has been completed as on 2nd July, 2020 the details of the same are described as below .

The percentage of work done so far is mentioned below :

Sl.no.	PARTICULARS	COMPLETION STATUS
1]	Piling work complete	100%
2]	Foundation work complete	100%
3]	Column & Roof work complete upto 2 nd floor	40%
4]	Total estimated cost of the project	Rs. 5,00,00,000/-
5]	Amount of the project completed till the above mentioned date.	Rs. 2,00,00,000/-



Signature

GOPAL CH. BISWAS
Licenced Building Surveyer
S.D.D.M. Class-II
Lic No.: S.D.D.M./25/2020-21