

PATHER PPANCHALI				
For Patther Ppanchali - Phase I (Block - A,B,C,D)		836 Days	01-Sep-18	14-Dec-20
Sl. No.	Description	Duration	Start Date	Finish Date
For Infra-structure		341 Days	04-Jan-20	09-Dec-20
1	Road Work	121 Days	11-Aug-20	09-Dec-20
2	Land Development	76 Days	02-Jul-20	15-Sep-20
3	Land Filling	121 Days	18-Apr-20	16-Aug-20
4	External Sewerage system	121 Days	04-Mar-20	02-Jul-20
5	External Plumbing	81 Days	23-Apr-20	12-Jul-20
5.a	SHP Pump - 1 nos	16 Days	27-Jun-20	12-Jul-20
5.b	Water Supply Line - 32 mm	76 Days	23-Apr-20	07-Jul-20
6	Septic Tank / STP	151 Days	04-Jan-20	02-Jun-20
7	Under Ground Water Tank - 1 lac litr.	146 Days	09-Jan-20	02-Jun-20
8	External Electrical works including Connection	91 Days	14-Jan-20	13-Apr-20
9	Installation & Commissioning of DG Set	76 Days	24-Jan-20	08-Apr-20
10	Internal Fire Fighting Works		N/A	N/A
11	External Development	248 Days	14-Mar-20	16-Nov-20
11.a	Boundary Walls	121 Days	14-Mar-20	12-Jul-20
11.b	Entrance Gate	46 Days	27-Jul-20	10-Sep-20
11.c	Security Room	96 Days	07-Jun-20	10-Sep-20
11.d	Area Lighting	31 Days	17-Oct-20	16-Nov-20
12	Ammenities	61 Days	16-Aug-20	15-Oct-20
For Blocks		836 Days	01-Sep-18	14-Dec-20
1	Substructure up to plinth	181 Days	01-Sep-18	28-Feb-19
1.a	Piling		N/A	N/A
1.b	Foundation up to Plinth (Including ATT, Grade slab at Ground Floor lvl.)	181 Days	01-Sep-18	28-Feb-19
1.b.1	Sheet Shoring		N/A	N/A
1.b.2	Excavation	26 Days	01-Sep-18	26-Sep-18
1.b.3	Pile Cap or Basment Raft including Pile head breaking	36 Days	21-09-18	26-10-18
1.b.4	RCC at Basement Floor		N/A	N/A
1.b.5	Grade Slab - PCC	36 Days	24-01-19	28-02-19
2	Superstructure	676 Days	10-Nov-18	15-Sep-20
2.a	RCC Work for frame structure (Up to Roof)	326 Days	10-Nov-18	01-Oct-19
2.b	Brick work	303 Days	25-Dec-18	23-10-19
2.c	Plaster	426 Days	08-Feb-19	08-Apr-20
2.d	Water Proofing	376 Days	25-Mar-19	03-Apr-20
2.e	Tiles Works	311 Days	08-Jul-19	13-May-20
2.f	Door & Windows	571 Days	29-Jan-19	21-Aug-20
2.g	Internal Electrical Works	546 Days	10-Mar-19	05-Sep-20
2.h	Internal Plumbing Works	546 Days	10-Mar-19	05-Sep-20
2.i	Internal Sanitary Works	546 Days	10-Mar-19	05-Sep-20
2.j	Internal Fire Fighting Works	546 Days	10-Mar-19	05-Sep-20
2.k	Grillage Works / Railling Fixing	566 Days	28-Feb-19	15-Sep-20
2.l	Wall Painting / Wall Finish	86 Days	14-Mar-20	07-Jun-20
2.m	Elevator	181 Days	13-Feb-20	11-Aug-20
3	Above Roof	291 Days	26-Oct-19	11-Aug-20
3.a	RCC Work	76 Days	26-Oct-19	09-Jan-20
3.b	Brick work	66 Days	30-Nov-19	03-Feb-20
3.c	Plaster	76 Days	14-Jan-20	29-Mar-20
3.d	Water Proofing	46 Days	03-Feb-20	19-Mar-20
3.e	Tiles Works	61 Days	29-Mar-20	28-May-20
3.f	Door & Windows	96 Days	28-Feb-20	02-Jun-20
3.g	Wall Finish	91 Days	13-May-20	11-Aug-20
4	Commissioning and Handing Over	61 Days	15-Oct-20	14-Dec-20

For SONARTORI PROJECTS

A. Singh

Authorised Signatory

Developers

Team Taurus

MOUNTHILL
Inspiring Lives