

<b>KABYA - II</b>				
<b>Sl. No.</b>	<b>Description</b>	<b>Duration</b>	<b>Start Date</b>	<b>Finish Date</b>
	<b>For Kabya - II (Block - G, H, I, J, K)</b>	<b>496 Days</b>	<b>20-Aug-18</b>	<b>28-Dec-19</b>
	<b>For Infra-structure</b>	<b>496 Days</b>	<b>20-Aug-18</b>	<b>28-Dec-19</b>
1	Road Work	271 Days	26-Feb-19	23-Nov-19
2	Land Development	271 Days	01-Feb-19	29-Oct-19
3	Land Filling	261 Days	28-Dec-18	14-Sep-19
4	External Sewerage system	261 Days	13-Nov-18	31-Jul-19
5	External Plumbing	81 Days	30-Jul-19	18-Oct-19
5.a	5HP Pump - 1 nos	16 Days	03-Oct-19	18-Oct-19
5.b	Water Supply Line - 32 mm	76 Days	30-Jul-19	13-Oct-19
6	Septic Tank / STP	251 Days	14-Sep-18	22-May-19
7	Under Ground Water Tank - 1 lac litr.	146 Days	20-Aug-18	12-Jan-19
8	External Electrical works including Connection	481 Days	25-Aug-18	18-Dec-19
9	Installation & Commissioning of DG Set	421 Days	04-Sep-18	29-Oct-19
10	Internal Fire Fighting Works		N/A	N/A
11	External Development	390 Days	01-Sep-18	25-Sep-19
11.a	Boundary Walls	344 Days	01-Sep-18	10-Aug-19
11.b	Entrance Gate	46 Days	11-Aug-19	25-Sep-19
11.c	Security Room	72 Days	16-Jul-19	25-Sep-19
11.d	Area Lighting	31 Days	02-Jun-19	02-Jul-19
12	Ammenities	376 Days	18-Dec-18	28-Dec-19
	<b>For Blocks</b>	<b>483 Days</b>	<b>01-Sep-18</b>	<b>27-Dec-19</b>
<b>1</b>	<b>Substructure up to plinth</b>	<b>91 Days</b>	<b>18-Jun-19</b>	<b>16-Sep-19</b>
1.a	Piling		N/A	N/A
1.b	Foundation up to Plinth (Including ATT, Grade slab at Ground Floor lvl.)	91 Days	18-Jun-19	16-Sep-19
1.b.1	Sheet Shoring		N/A	N/A
1.b.2	Excavation		N/A	N/A
1.b.3	Pile Cap or Basement Raft including Pile head breaking		N/A	N/A
1.b.4	RCC at Basement Floor		N/A	N/A
1.b.5	Grade Slab - PCC	91 Days	18-06-19	16-09-19
<b>2</b>	<b>Superstructure</b>	<b>478 Days</b>	<b>01-Sep-18</b>	<b>22-Dec-19</b>
2.a	Balance RCC Work for frame structure (Up to Roof)	231 Days	01-Sep-18	19-Apr-19
2.b	Brick work	256 Days	16-Sep-18	29-May-19
2.c	Plaster	368 Days	01-Sep-18	03-Sep-19
2.d	Water Proofing	213 Days	15-Dec-18	15-Jul-19
2.e	Tiles Works	328 Days	16-Sep-18	09-Aug-19
2.f	Door & Windows	356 Days	28-Sep-18	18-Sep-19
2.g	Internal Electrical Works	468 Days	01-Sep-18	12-Dec-19
2.h	Internal Plumbing Works	468 Days	01-Sep-18	12-Dec-19
2.i	Internal Sanitary Works	468 Days	01-Sep-18	12-Dec-19
2.j	Internal Fire Fighting Works		N/A	N/A
2.k	Grillage Works / Railling Fixing	478 Days	01-Sep-18	22-Dec-19
2.l	Wall Painting / Wall Finish	263 Days	15-Dec-18	03-Sep-19
2.m	Elevator	181 Days	21-May-19	17-Nov-19
<b>3</b>	<b>Above Roof</b>	<b>231 Days</b>	<b>21-Apr-19</b>	<b>07-Dec-19</b>
3.a	RCC Work	46 Days	21-Apr-19	05-Jun-19
3.b	Brick work	36 Days	26-May-19	30-Jun-19
3.c	Plaster	36 Days	20-Jun-19	25-Jul-19
3.d	Water Proofing	11 Days	02-Jul-19	12-Jul-19
3.e	Tiles Works	86 Days	30-Jun-19	23-Sep-19
3.f	Door & Windows	121 Days	31-May-19	28-Sep-19
3.g	Wall Finish	116 Days	14-Aug-19	07-Dec-19
<b>4</b>	<b>Commissioning and Handing Over</b>	<b>51 Days</b>	<b>07-Nov-19</b>	<b>27-Dec-19</b>

For SOUMITA PROJECTS PVT. LTD.

*Pinani Bisson*

Authorised Signatory