


Date: 31.08.2019

PROGRESS REPORT

REF: "Dakshinatya"- RESIDENTIAL HOUSING COMPLEX AT R.S / L. R. Dag No. 404, 410, 413, 407, 403, 388, 390, 401, 405, 397, 414, 380, 379, 402, 411, 392, 393, 399, 394, 395, 396, 398, 406, 389, 382, 386 & 387, Mouza- Dudhnai, J.L no. 107, Ramnagar -II Gram panchayat, P.S -Baruipur, District- South 24 Parganas.

This is to certify that the Project 'Dakshinatya', situated at R.S / L. R. Dag No. 404, 410, 413, 407, 403, 388, 390, 401, 405, 397, 414, 380, 379, 402, 411, 392, 393, 399, 394, 395, 396, 398, 406, 389, 382, 386 & 387, Mouza- Dudhnai, J.L no. 107, Ramnagar -II Gram panchayat, P.S -Baruipur, District- South 24 Parganas, of M/S Bengal Shrachi Housing Development Ltd, is in progress as per Plan approved by Ramnagar II Gram panchayet Memo No. 670/R.G.P-II/17 Dated-13.04.2017 & the status and percentage of work of total project on tower wise basis as on 31.08.2019 is hereby attached as Annexure- A.


Sanjay Mandal
CA/98/23621

Sign. Of Architect

Encl: As stated

ANNEXURE-A
STATUS & PERCENTAGE COMPLETION


As on 31st Aug, 2019

A) BUILDING CONSTRUCTION WORK

Sl. No.	Block	Type	No. of Units	Present Status	Civil & Structure		
					Slab	Masonry	Plastering
1	MIG -7 (Paban -7)	G+4	18	Structure completed.	100%	0%	0%
2	MIG -8 (Paban -8)	G+4	18	Structure completed. Masonry work in progress.	100%	40%	10%
3	MIG -9 (Paban -9)	G+4	18	Structure completed. Masonry work in progress.	100%	95%	25%

B) Infrastructure & Site Development Work

Sl No	Infrastructure & Site Development Work	Percentage Completion	Work Description
1	Project Boundary Wall	100%	Completed.
2	Main Entrance / Exit Gate Complex	100%	Completed.
3	STP	100%	Completed.
4	Domestic use water reservoir with pump room	100%	Completed.
5	Fire use water reservoir with pump room	100%	Completed.
6	Electrical Substation building (Civil construction work)	100%	Completed.
7	Central landscaping zone	100%	Completed.
8	Installation of Bore well - 2 nos.	100%	Completed.
9	Internal road work	60%	In Progress.
10	Storm water drainage net work	60%	In Progress.
11	Domestic water line net work	60%	In Progress.
12	Installation of street light	60%	In Progress.


Sanjay Mandal
CA/98/23621