

## Status of Construction of each Building with Photographs :-

### Block – 2

#### A. SLAB CASTING:

- i. Up to Roof slab casting completed.
- ii. Above Roof work in progress.



**B. BRICK WORK:**

i. 1<sup>st</sup> Floor to 11<sup>th</sup> floor completed & 12<sup>th</sup> floor work in progress.



**C. INTERNAL PLASTER**

- i. 1<sup>st</sup> floor to 10<sup>th</sup> floor completed 11<sup>th</sup> Floor work in progress.



**D. ELECTRICAL CONDUITE LAYING AND BOX FIXING.**

I. 1<sup>ST</sup> floor to 10<sup>th</sup> floor completed 11<sup>th</sup> Floor work in progress.



**E. FLOORING WORK INSIDE THE FLATS.**

**I. 1<sup>st</sup> Floor completed & 2<sup>nd</sup> Floor work in progress.**



**F. FLAT UNIT COMPLETION.**

I. 1B & 1F Flat unit at Block-2.

