


ID	Task/Track Name	Duration	Start	Finish
1	Master Construction Programme-Solaris Shalimar Ph-1A	1205 days	Mon 19-09-22	Mon 22-03-27
2	Piling	120 days	Mon 19-09-22	Mon 13-03-23
3	Sub-Structure	125 days	Mon 06-03-23	Mon 14-08-23
4	Block Work	420 days	Mon 28-05-23	Fri 27-12-24
5	Internal Plaster	425 days	Sat 04-11-23	Tue 03-06-25
6	Internal Electrical	350 days	Fri 19-04-24	Fri 01-08-25
7	Internal Plumbing	750 days	Tue 27-02-24	Thu 09-12-26
8	Internal Finishing	800 days	Sat 09-03-24	Wed 24-02-27
9	Flooring	250 days	Wed 07-02-24	Fri 27-03-26
10	Lift Installation	450 days	Wed 13-11-24	Mon 06-07-26
11	External Plaster	365 days	Mon 28-10-24	Tue 03-03-26
12	Aluminium Door Window	220 days	Thu 12-09-24	Mon 14-07-25
13	Carpenry	300 days	Tue 22-10-24	Fri 28-11-25
14	External Paint	325 days	Thu 21-08-25	Mon 09-11-26
15	Ground Floor Finishes	250 days	Wed 13-08-25	Sat 18-07-26
16	Electrical Infra	200 days	Wed 29-10-25	Sat 18-07-26
17	Plumbing Infra	220 days	Mon 14-07-25	Fri 08-05-26
18	Driveway Incl. Parking Amenities	250 days	Mon 14-07-25	Tue 16-06-26
19		180 days	Thu 22-01-26	Sat 12-09-26
20		180 days	Wed 31-12-25	Tue 25-08-26
21	De-Shagging & Handover	223 days	Fri 22-05-26	Mon 22-03-27



EDEN REALTY VENTURES PVT. LTD.

[Signature]
Director

Project: mkgro11
Date: Mon 30-01-23