

| ID | Task | Task Name | Duration | Start | Finish | 2022 | | 2023 | | 2024 | | 2025 | | 2026 | | 2027 | | 2028 | | 2029 |
|-----|------|--|------------------|---------------------|---------------------|------|----|------|----|------|----|------|----|------|----|------|----|------|----|------|
| | | | | | | H1 | H2 | H1 | H2 | H1 | H2 | H1 | H2 | H1 | H2 | H1 | H2 | H1 | H2 | H1 |
| 91 | | Solaris Shalimar Tower - 6 & 7 (Phase 1C) | 1516 days | Sat 24-06-23 | Mon 01-01-29 | | | | | | | | | | | | | | | |
| 92 | | Piling | 120 days | Sat 24-06-23 | Tue 12-12-23 | | | | | | | | | | | | | | | |
| 93 | | Sub-Structure | 120 days | Mon 29-01-24 | Mon 01-07-24 | | | | | | | | | | | | | | | |
| 94 | | Superstructure | 660 days | Thu 23-05-24 | Thu 05-11-26 | | | | | | | | | | | | | | | |
| 95 | | Block Work | 450 days | Wed 07-05-25 | Thu 31-12-26 | | | | | | | | | | | | | | | |
| 96 | | Internal Plaster | 720 days | Sat 18-10-25 | Tue 23-05-28 | | | | | | | | | | | | | | | |
| 97 | | Internal Electrical | 600 days | Tue 21-07-26 | Mon 11-09-28 | | | | | | | | | | | | | | | |
| 98 | | Internal Plumbing | 660 days | Tue 21-07-26 | Thu 23-11-28 | | | | | | | | | | | | | | | |
| 99 | | Internal Finish | 420 days | Thu 30-01-25 | Sat 08-08-26 | | | | | | | | | | | | | | | |
| 100 | | Flooring | 630 days | Thu 27-08-26 | Thu 23-11-28 | | | | | | | | | | | | | | | |
| 101 | | Lift Installation | 180 days | Thu 03-02-28 | Mon 11-09-28 | | | | | | | | | | | | | | | |
| 102 | | External Plaster | 220 days | Tue 21-04-26 | Mon 15-02-27 | | | | | | | | | | | | | | | |
| 103 | | Aluminium Door Window | 240 days | Mon 03-08-26 | Wed 23-06-27 | | | | | | | | | | | | | | | |
| 104 | | Carpentry | 325 days | Fri 10-09-27 | Mon 30-10-28 | | | | | | | | | | | | | | | |
| 105 | | External Paint | 270 days | Tue 26-10-27 | Fri 22-09-28 | | | | | | | | | | | | | | | |
| 106 | | Ground Floor Finishes | 200 days | Fri 21-01-28 | Fri 22-09-28 | | | | | | | | | | | | | | | |
| 107 | | Electrical Infra | 220 days | Sat 29-05-27 | Fri 10-03-28 | | | | | | | | | | | | | | | |
| 108 | | Plumbing Infra | 250 days | Wed 23-06-27 | Thu 11-05-28 | | | | | | | | | | | | | | | |
| 109 | | Driveway Incl. Parking | 180 days | Thu 02-12-27 | Tue 11-07-28 | | | | | | | | | | | | | | | |
| 110 | | Amenities | 180 days | Mon 15-11-27 | Thu 22-06-28 | | | | | | | | | | | | | | | |
| 111 | | De-Snagging & Handover | 140 days | Wed 12-07-28 | Mon 01-01-29 | | | | | | | | | | | | | | | |

| | | | | | | |
|---|--------------------|--|-----------------------|--|-----------------|--|
| Project: msproj11 Date: Mon 06-11-23 | Task | | Inactive Task | | Start-only | |
| | Split | | Inactive Milestone | | Finish-only | |
| | Milestone | | Inactive Summary | | Deadline | |
| | Summary | | Manual Task | | Progress | |
| | Project Summary | | Duration-only | | Manual Progress | |
| | External Tasks | | Manual Summary Rollup | | | |
| | External Milestone | | Manual Summary | | | |