

TO WHOM SO EVER IT MAY CONCERN


I/We have visited the site of G+V STORIED RESIDENTIAL BUILDING PLAN OF SRI. RAM GOPAL DEY, SRI. NARAYAN DEY, SMT. ARATI DEY, SMT. BITHIKA DEY, SRI. ANUP DEY, SMT. SIBANI DEY, SMT. SHIKHA DEY, SRI. MANAS KUMAR DEY, SRI. TAPAS KUMAR DEY, SRI. AMIT KUMAR DEY, SRI. MALAY CHATTOPADHYAY, SRI. SUJOY KUMAR CHATTERJEE, SRI. BIBEKANANDA CHATTERJEE, SRI. SUBHAS CHATTERJEE, SRI. ARABINDA CHATTERJEE & SRI. SUBHANKAR SOM TO BE CONSTRUCTED AT R.S. PLOT NO.- 210, CORRESPONDING L.R. PLOT NO.- 340, L.R KH. NO.- 6312, 6313, 6314, 6315, 6316, 6317, 6318, 6319, 6320, 6321, 6384, 6385, 6386, 6387, 6388 & 6505 MOUZA- ASANSOL, J.L. NO.- 35, BEARING HOLDING NO.- 24/7, M.COLONY B/4, P.S.-ASANSOL(S), DIST.- PASHIM BURDHAMAN IN WARD NO.- 86 (New), UNDER ASANSOL MUNICIPAL CORPORATION on 23rd March 2024 and found that the ~50% of foundation work has been completed.

The Developer commenced construction on 1st June 2023.

Progress of the work is as per schedule.

Name of the Work	Percentage of Work Completed	Status
Foundation	50%	
Tie Beam	10%	ongoing

An estimate of 50% of the foundation work of the building has been completed by the developer as stated above. The work is in progress and tie beam will be casted within 25 days.


Tapas Kumar Das
Licenced Building Surveyar
Asansol Municipal Corporation
Lic No-049/AMCI/2023-24