

PROJECT.- 42D, JAINUDDY MISTRY LANE,KOLKATA-700 027.

BAR CHART

SL. NO.	ACTIVITY DESCRIPTION	START DATE	END DATE	Jun-24	Jul-24	Aug-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	Jan-25	Feb-25	Mar-25	Apr-25	May-25	Jun-25	Jul-25	Aug-25	Sep-25	Oct-25	Nov-25	Dec-25	Jan-26										
1	EARTH WORK IN EXCAVATION	01.06.2024	26.07.2024	█																														
2	CONCRETE WORK (P.C.C)	27.06.2024	22.08.2024		█																													
3	REINFORCED CEMENT CONCRETE WORK	01.08.2024	15.09.2025			█																												
4	BRICK WORK	25.09.2024	10.12.2025					█																										
5	FLOORING WORK	01.11.2024	16.12.2025						█																									
6	FINISHING WORK	01.11.2024	16.12.2025						█																									
7	M.S RAILING & STRUCTURAL STAIR FOR LIFT MACHINE ROOM	16.10.2025	31.01.2026																		█													
8	DOORS & WINDOWS	17.01.2025	31.12.2025									█																						
9	UNDER GROUND RESERVOIR	22.06.2024	18.10.2024		█																													
10	BOUNDARY WALL	15.06.2024	11.09.2024	█																														
11	SANITARY INSTALLATION	01.09.2025	31.01.2026																		█													
12	WATER SUPPLY	01.09.2025	31.01.2026																		█													
13	DRAINAGE	01.09.2025	31.01.2026																		█													

Lokenath Construction
Jalendra Chatterjee
 Proprietor