



Date:03-11-22

To,
The Authority,
WBRERA,
Kolkata, West Bengal

Sir,

We have visited the site **VINAYAK VISTA** having Address 4, A. Sen Road Lake Town Kolkata -700048 on 01-11-2022 and the project work progress as on date is-

1. Block-1: Piling Completed
2. Block-2: Slab at 2nd floor level completed
3. Block-3: Slab at 3rd floor level completed.

The developer commenced construction on 01-07-2021 (Commencement date) and target completion is by 31-12-2026 (completion date).Progress of work is as per schedule.

Sd.

Rajkumar Agarwal
Architect
Member of Council of
Architecture CA / 94 / 17940