

ID	Task Name	Duration	Start	Finish	H2	2019		2020		2021		2022		2023		2024		2025		2026		2027		2028					
						H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2	H1	H2		
173	Shop/Commercial (Phase 1D)	2342.2 day	Fri 05-04-19	Mon 23-08-27																									
174	Land Development, Setting Out & Excavation	30 days	Fri 05-04-19	Sat 11-05-19																									
175	Sub-Structure	90 days	Wed 06-11-24	Sat 08-03-25																									
176	Superstructure	120 days	Thu 30-01-25	Thu 03-07-25																									
177	Block Work	120 days	Thu 03-07-25	Sat 13-12-25																									
178	Internal Plaster	45 days	Sat 13-12-25	Sat 14-02-26																									
179	Internal Electrical	180 days	Tue 06-10-26	Thu 10-06-27																									
180	Internal Plumbing	120 days	Wed 24-03-27	Mon 23-08-27																									
181	Internal Finish	150 days	Thu 18-09-25	Tue 14-04-26																									
182	Flooring	150 days	Wed 15-07-26	Sat 06-02-27																									
183	Lift Installation	60 days	Sat 20-06-26	Wed 02-09-26																									
184	External Plaster	90 days	Fri 26-12-25	Mon 27-04-26																									
185	Aluminium Door Window	90 days	Mon 11-05-26	Wed 02-09-26																									
186	Carpentry/Glazing	120 days	Thu 29-10-26	Wed 07-04-27																									
187	External Paint	60 days	Mon 15-02-27	Mon 03-05-27																									
188	Electrical Infra	45 days	Thu 17-12-26	Fri 19-02-27																									
189	Plumbing Infra	45 days	Mon 01-02-27	Wed 31-03-27																									
190	De-Snagging & Handover	60 days	Wed 31-03-27	Wed 16-06-27																									

Project: msproj11 Date: Sat 01-07-23	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
	Summary		Inactive Task		Duration-only		Finish-only			