

1. Substructure :

- a. Tower - 7 : 100% completed.
- b. Tower - 8 : 100% completed.
- c. Tower - 9 : 100% completed.
- d. Tower - 10 : 100% completed.

2. Superstructure (Upto Roof Slab) :

- a. Tower - 7 : 100% completed.
- b. Tower - 8 : 100% completed.
- c. Tower - 9 : 100% completed.
- d. Tower - 10 : 100% completed.

3. Internal Walls & Internal Plaster :

- a. Tower - 7 : 64% completed (Upto 7th Floor Completed).
- b. Tower - 8 : 91% completed (Upto 10th Floor Completed).
- c. Tower - 9 : 54% completed (Upto 6th Floor Completed).
- d. Tower - 10 : 36% completed (2nd to 5th Floor Completed).

4. Internal Putty :

- a. Tower - 7 : 36% completed (Upto 4th Floor Completed).
- b. Tower - 8 : 36% completed (3rd to 6th Floor Completed).
- c. Tower - 9 : 27% completed (2nd to 4th Floor Completed).
- d. Tower - 10 : 18% completed (2nd to 4th Floor Completed).

5. Tilling Work (Inside Unit) :

- a. Tower - 7 : Yet to be started.
- b. Tower - 8 : Yet to be started.
- c. Tower - 9 : Yet to be started.
- d. Tower - 10 : Yet to be started.

6. Tilling Work (Common Lobby):

- a. Tower - 7 : Yet to be started.
- b. Tower - 8 : 27% completed (only floor 3rd to 5th Floor Completed).
- c. Tower - 9 : 27% completed (2nd to 4th Floor WIP).
- d. Tower - 10 : 18% completed (2nd to 4th Floor WIP).

7. UGR or Tank :

- a. At Basement area of Tower - 7 to 10 rain water harvesting tank RCC work completed.
- b. WTP, domestic, fire water tank and STP are situated in PH-I (within Tower 1 to 6 area basement): RCC completed and Electromechanical work in progress.

8. Infrastructure & landscaping work in progress

PS VINAYAK HOMES LL.


Partner / Authorised Signatory