

NAVYOM PHASE-2

PILING START DATE	01-01-2022	PILING FINISH DATE	25-03-2022
-------------------	------------	--------------------	------------

DECKSLAB COMPLETION DATE	24-03-2023
-----------------------------	------------

TOWER-7	SLAB CASTING FINISH DATE	TOWER-8	SLAB CASTING FINISH DATE	TOWER-9
1ST FLOOR	07-01-2023	1ST FLOOR	15-01-2023	1ST FLOOR
2nd FLOOR	06-07-2023	2nd FLOOR	18-03-2023	2nd FLOOR
3rd FLOOR	19-08-2023	3rd FLOOR	28-04-2023	3rd FLOOR
4th FLOOR	05-09-2023	4th FLOOR	07-06-2023	4th FLOOR
5th FLOOR	23-09-2023	5th FLOOR	28-07-2023	5th FLOOR
6th FLOOR	11-10-2023	6th FLOOR	22-08-2023	6th FLOOR
7th FLOOR	26-11-2023	7th FLOOR	08-09-2023	7th FLOOR
8th FLOOR	WIP	8th FLOOR	24-09-2023	8th FLOOR
		9th FLOOR	05-10-2023	9th FLOOR
		10th FLOOR	15-10-2023	10th FLOOR
		11th FLOOR	25-11-2023	
		ROOF SLAB	WIP	

SLAB CASTING FINISH DATE	TOWER-10	SLAB CASTING FINISH DATE
01-12-2022	1ST FLOOR	26-08-2022
03-05-2023	2nd FLOOR	05-03-2023
16-06-2023	3rd FLOOR	14-04-2023
06-08-2023	4th FLOOR	06-08-2023
28-08-2023	5th FLOOR	29-08-2023
14-09-2023	6th FLOOR	16-09-2023
01-10-2023	7th FLOOR	06-10-2023
14-10-2023	8th FLOOR	16-10-2023
24-11-2023	9th FLOOR	03-12-2023
WIP	10th FLOOR	WIP