

Update Information (From start of the project till 30th Sep. 2024)	
Application No.	
Available Basement Parking	
Available Covered Parking	
Available Mechanical Parking	
Available Residential Units	
Available Commercial Units	
Total Residential Units Booked	
Total Commercial Units Booked	
Total Basement Parking Booked	
Total Covered Parking Booked	
Total Mechanical Parking Booked	
Status of Construction of each Building and Floor with Photographs	
Block Type*	Floor Type*
Block-1	G+12
Block -2	G+12
Construction Status of Internal Infrastructure	
Description	
Block-1	
RCC	Floor casted till 12th
Brick Work	completed till 12th
Internal plaster	completed till 12th
Putty	Completed till 9th
Plumbing	concealed complete
Electrical	concealed complete
MS railing	balconies till 12th
Tiles	Completed till 9th
External Plaster	Completed till 12th

Main Door fixing /with veneer	completed 2nd to 9th floor / WIP veneer pasting
Flat inside Door / with primer colour	completed 2nd to 6th floor/ primer colour not stat
Almunium Windows	completed 2nd to 6th floor
Flat electrical wire laying	completed 2nd to 5th floor / WIP 6th floor
LIFT WORK (2 LIFTS)	WIP
Block-2	
RCC	Floor casted till 12th
Brick Work	completed till 12th
Internal plaster	completed till 12th
Putty	Completed till 9th
Plumbing	concealed complete
Electrical	concealed complete
MS railing	balconies till 12th
Tiles	Completed till 9th
External Plaster	Completed till 12th
Flat inside Door with primer colour	complete 2nd to 6th / primer colour WIP 2nd to 6th
Main Door fixing with veneer	2nd to 6th floor complete/ 2nd to 6th veneer pasting complete
Almunium Windows	completed 2nd to 6th floor
Flat electrical wire laying	NOT STARTED
LIFT WORK (2 LIFTS)	WIP
<u>Construction Status of Common area</u>	
Description	
Open spaces around block	

WBRERA/NPR-000255
64
0
34
138
NA
98
NA
NA
45
3

Construction Status*	Image Serial No. (Please attach Photograph of respective Blocks and Floors)
Under Construction/ Not Started/ Completed without CC/ Completed with CC	<i>Please send photographs in pdf.</i>
Under Construction	
Under Construction	

Construction Status	Image Serial No.
2th slab and above roof completed	Elevations and above roof pics
3th floor and above roof	Elevations and above roof pics
4th floor	Putty pics and plaster pics
5th floor /WIP till 11th floor	Putty pics finished and WIP pics
6th floor /WIP till 12th floor	Toilet tiles pics and Plumbing WIP pics
7th floor /WIP till 12th floor	Putty finished pics and Plaster finish pics
8th floor	Elevations
9th floor /WIP till 12th floor	floor tile and wall tile layed pics
10th floor	Elevations

to 9th floor/ WIP till 11th floor	Elevations
2nd slab and above roof completed	Elevations and above roof pics
10th floor and above roof	Elevations and above roof pics
10th floor	Putty pics and plaster pics
10th floor /WIP till 11th floor	Putty pics finished and WIP pics
Completed till 12th floor	Toilet tiles pics and Plumbing WIP pics
Completed till 12th floor	Putty finished pics and Plaster finish pics
10th floor	Elevations
10th floor /WIP till 12th floor	floor tile and wall tile layed pics
10th floor	Elevations
to 4th / WIP till 8th floor	
Construction Status	Image Serial No.
Not Started	