CONSTRUCTION SCHEDULE AND GANTT CHART FOR PROJECT "PS ESMERALDA" PREMISES AT 12/3 BALLYGUNGE PARK ROAD, KOLKATA - 700019

ATTRIBUTES	START	FINISH	FY 2019-2020			FY 20	20-2021			FY 2021-2022				FY 2022-2023			
			Q3	Q4	Q1	Q2	Q3	3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Completion of Piling Work	04 November 2019	27 January 2020															
Completion of Deck Level	05 March 2020	04 June 2020															
Casting of 1st Floor Roof	05 June 2020	28 July 2020															
Casting of 5th Floor Roof	29 July 2020	07 December 2020															
Casting of 9th Floor Roof	08 December 2020	17 March 2021															
Casting of ultimate Roof	18 March 2021	07 May 2021															
Installation of lift	25 October 2021	15 April 2022															
Completion of Brick Work of the unit	25 May 2021	30 May 2022															
Completion of Outside Plaster	03 August 2021	29 June 2022															
Completion of Flooring of the unit	03 August 2021	29 July 2022															
Completion of Internal Finishes	23 August 2021	27 September 2022															
Common External Facilities, Infrastructure & Development	19 February 2022	16 November 2022															
Possession - Handing over Process	01 December 2022	31 December 2022															