

SIDDHA NIRVANA

GRNTT CHART

SL No.	Task Name	Start	Finish	Duration (Days)	2015		2016		2017		2018		2019			
					H1	H2	H1	H2	H1	H2	H1	H2	H1	H2		
						SIDDHA NIRVANA PROJECT G+13 01 NO BUILDING.	10-Mar-15	15-Jan-19	1407							
1	MAIN BUILDING -G+13	10-Mar-15	15-Jan-19	1407												
	PILING	10-Mar-15	17-Oct-15	221												
	SUB STRUCTURE	18-Oct-15	15-Mar-16	149												
	GR. FLOOR ROOF	16-Mar-16	30-May-16	75												
	1st FLOOR ROOF TO 13th FLOOR ROOF	1-Jun-16	30-Jun-17	394												
	FINISHING	1-Jul-17	15-May-18	318												
	SERVICES	1-Apr-18	30-Jul-18	120												
	GR. FLOOR LOBBY & PARKING	1-Jun-18	30-Aug-18	90												
	SNAGGING & DESNAGGING	1-Sep-18	31-Oct-18	60												
	FLAT HANDOVER	1-Nov-18	15-Jan-19	75												
2	COMMON DEVELOPMENT	1-Jun-18	30-Nov-18	182												
	INFRASTRUCTURE	1-Jun-18	30-Nov-18	182												