CONSTRUCTION SCHEDULE AND GANTT CHART FOR PROJECT "PRISTINE" PREMISES AT 134 N.S.C BOSE ROAD,KOLKATA - 700040

ATTRIBUTES	START	FINISH	FY 2017-2018				FY 2018-2019					FY 2019-2020		
			Q2		Q3	Q4	Q1		Q2	Q3	Q4	Q1	Q2	Q3
Completion of Piling Work	07 August 2017	07 December 2017												
Completion of Plinth Level	30 November 2017	15 February 2018												
Casting of 1st Floor Slab	16 February 2018	06 March 2018												
Casting of 3rd Floor Slab	02 March 2018	04 April 2018												
Casting of 5th Floor Slab	05 April 2018	27 May 2018												
Casting of 7th Floor Slab	28 May 2018	07 July 2018												
Completion of Brick Work of the unit	23 April 2018	05 November 2018												
Completion of Outside Plaster	28 October 2018	01 February 2019												
Completion of Flooring of the unit	25 January 2019	05 March 2019												
Completion of Internal Finishes	15 February 2019	05 April 2019												
Common External Facilities, Infrastructure & Development	15 March 2019	25 August 2019												
Possession - Handing over Process	25 August 2019	30 October 2019												