

**CONSTRUCTION SCHEDULE AND GANTT CHART FOR PROJECT "JIVA HOMES" PREMISES AT 6,PAGLADANGA ROAD, KOLKATA - 700015**

ATTRIBUTES	START	FINISH	FY 2018-2019				FY 2019-2020				FY 2020-2021				FY 2021-2022				FY 2022-2023				FY 2023-2024	
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
<b>BLOCK - 1</b>																								
On Completion of Piling	30.3.2018	5.9.2018	█																					
On Completion of Deck Slab	3.7.2019	21.7.2019						█																
On Casting of 2nd Floor	12.8.2019	27.8.2019						█																
On Casting of 4th Floor	12.9.2019	27.9.2019						█																
On Casting of 6th Floor	13.10.2019	28.10.2019						█																
On Casting of 8th Floor	13.11.2019	28.11.2019						█																
On Casting of 10th Floor	14.12.2019	29.12.2019						█																
On Casting of Ultimate Roof	1.2.2020	15.2.2020						█																
Completion of Outside Plaster	19.3.2020	5.5.2020									█													
On Completion of Flooring of the Unit	26.5.2020	30.9.2020										█												
On Completion of Lift Installation	21.4.2020	14.10.2020										█												
Completion of Internal Finishes	25.7.2019	5.12.2021																						
Common External Facilities, Infrastructure & Development	9.6.2020	29.3.2022																						
Possession - Handing over Process	30.3.2020	30.7.2022																						
<b>BLOCK - 2</b>																								
On Completion of Piling	30.3.2018	5.9.2018	█																					
On Completion of Deck Slab	14.6.2019	29.6.2019						█																
On Casting of 2nd Floor	30.7.2019	14.8.2019						█																
On Casting of 4th Floor	30.8.2019	14.9.2019						█																
On Casting of 6th Floor	1.10.2019	15.10.2019						█																
On Casting of 8th Floor	1.11.2019	15.11.2019						█																
On Casting of 10th Floor	2.12.2019	16.12.2019						█																
On Casting of Ultimate Roof	16.1.2020	1.2.2020						█																
Completion of Outside Plaster	21.3.2020	25.5.2020									█													
On Completion of Flooring of the Unit	27.5.2020	15.10.2020										█												
On Completion of Lift Installation	22.4.2020	10.11.2020										█												
Completion of Internal Finishes	25.7.2019	5.12.2021																						
Common External Facilities, Infrastructure & Development	9.6.2020	29.3.2022																						
Possession - Handing over Process	30.3.2020	30.7.2022																						

**CONSTRUCTION SCHEDULE AND GANTT CHART FOR PROJECT "JIVA HOMES" PREMISES AT 6,PAGLADANGA ROAD, KOLKATA - 700015**

ATTRIBUTES	START	FINISH	FY 2018-2019				FY 2019-2020				FY 2020-2021				FY 2021-2022				FY 2022-2023				FY 2023-2024	
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
<b>BLOCK - 3</b>																								
On Completion of Piling	30.3.2019	5.9.2018	█																					
On Completion of Deck Slab	16.8.2019	31.8.2019					█																	
On Casting of 2nd Floor	20.9.2019	6.10.2019					█																	
On Casting of 4th Floor	22.10.2019	7.11.2019						█																
On Casting of 6th Floor	22.11.2019	7.12.2019							█															
On Casting of 8th Floor	22.12.2019	8.1.2020								█														
On Casting of 10th Floor	23.1.2020	9.2.2020									█													
On Casting of Ultimate Roof	15.3.2020	30.3.2020										█												
Completion of Outside Plaster	25.6.2020	12.9.2020											█											
On Completion of Flooring of the Unit	2.9.2020	19.1.2021												█										
On Completion of Lift Installation	9.9.2020	25.3.2021													█									
Completion of Internal Finishes	25.12.2019	5.12.2021														█								
Common External Facilities, Infrastructure & Development	9.6.2020	29.3.2022															█							
Possession - Handing over Process	30.3.2020	30.7.2022																					█	
<b>BLOCK - 4A</b>																								
On Completion of Piling	30.3.2019	5.9.2018	█																					
On Completion of Deck Slab	25.6.2019	16.8.2019					█																	
On Casting of 2nd Floor	7.9.2019	22.9.2019						█																
On Casting of 4th Floor	9.10.2019	24.10.2019							█															
On Casting of 6th Floor	9.11.2019	24.11.2019								█														
On Casting of 8th Floor	11.12.2019	26.12.2019									█													
On Casting of 10th Floor	11.1.2020	26.1.2020										█												
On Casting of Ultimate Roof	6.2.2020	26.2.2020											█											
Completion of Outside Plaster	5.2.2020	22.4.2020												█										
On Completion of Flooring of the Unit	11.4.2020	29.8.2020													█									
On Completion of Lift Installation	4.5.2020	19.11.2020														█								
Completion of Internal Finishes	25.7.2019	5.12.2021															█							
Common External Facilities, Infrastructure & Development	9.6.2020	29.3.2022																█						
Possession - Handing over Process	30.3.2020	30.7.2022																					█	

**CONSTRUCTION SCHEDULE AND GANTT CHART FOR PROJECT "JIVA HOMES" PREMISES AT 6,PAGLADANGA ROAD, KOLKATA - 700015**

ATTRIBUTES	START	FINISH	FY 2018-2019				FY 2019-2020				FY 2020-2021				FY 2021-2022				FY 2022-2023				FY 2023-2024			
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
<b>BLOCK - 4B</b>																										
On Completion of Piling	30.3.2019	5.9.2018																								
On Completion of Deck Slab	25.6.2019	16.8.2019																								
On Casting of 2nd Floor	7.9.2019	22.9.2019																								
On Casting of 4th Floor	9.10.2019	24.10.2019																								
On Casting of 6th Floor	9.11.2019	24.11.2019																								
On Casting of 8th Floor	11.12.2019	26.12.2019																								
On Casting of 10th Floor	11.1.2020	26.1.2020																								
On Casting of Ultimate Roof	6.3.2020	26.2.2020																								
Completion of Outside Plaster	5.2.2020	22.4.2020																								
On Completion of Flooring of the Unit	11.4.2020	29.8.2020																								
On Completion of Lift Installation	4.5.2020	19.11.2020																								
Completion of Internal Finishes	25.7.2019	5.12.2021																								
Common External Facilities, Infrastructure & Development	9.6.2020	29.3.2022																								
Possession - Handing over Process	30.3.2020	30.7.2022																								