

BLOCK-7

ID	Task Name	Duration	Start	Finish
1	Elita Garden Vista Project	681 days	Sun 20-05-18	Mon 30-03-20
2				
3	Block-07	681 days	Sun 20-05-18	Mon 30-03-20
4	Electrical work Internal	65 days	Sun 20-05-18	Mon 23-07-18
5	All floor	65 days	Sun 20-05-18	Mon 23-07-18
6	Plumbing work Internal	85 days	Sun 20-05-18	Sun 12-08-18
7	All floor	85 days	Sun 20-05-18	Sun 12-08-18
8	Fire fighting work	70 days	Sat 09-06-18	Fri 17-08-18
9	All floor	70 days	Sat 09-06-18	Fri 17-08-18
10	M. S. Railing work	150 days	Tue 26-06-18	Thu 22-11-18
11	All floor	150 days	Tue 26-06-18	Thu 22-11-18
12	HVAC pipe & drain work	48 days	Thu 25-10-18	Tue 11-12-18
13	All floor	48 days	Thu 25-10-18	Tue 11-12-18
14	Putty Wall finish (Part work)	70 days	Thu 03-01-19	Wed 13-03-19
15	All floor	70 days	Thu 03-01-19	Wed 13-03-19
16	Tile laying work (with Granite fixing)	170 days	Sat 02-02-19	Sun 21-07-19
17	All floor	170 days	Sat 02-02-19	Sun 21-07-19
18	False ceiling work (Only G.I. Structure work)	48 days	Sat 02-02-19	Thu 21-03-19
19	All floor	48 days	Sat 02-02-19	Thu 21-03-19
20	Aluminium window work	75 days	Sat 16-02-19	Wed 01-05-19
21	All floor	75 days	Sat 16-02-19	Wed 01-05-19
22	Divertor fixing	105 days	Sat 16-02-19	Fri 31-05-19
23	All floor	105 days	Sat 16-02-19	Fri 31-05-19
24	Lift	100 days	Tue 26-02-19	Wed 05-06-19
25	All floor	100 days	Tue 26-02-19	Wed 05-06-19
26	A.C ledge grill fixing	35 days	Mon 18-03-19	Sun 21-04-19
27	All floor	35 days	Mon 18-03-19	Sun 21-04-19
28	Wire pulling & Switch fixing	105 days	Thu 18-04-19	Wed 31-07-19
29	All floor	105 days	Thu 18-04-19	Wed 31-07-19
30	HVAC copper pipe fixing	120 days	Thu 18-04-19	Thu 15-08-19
31	All floor	120 days	Thu 18-04-19	Thu 15-08-19
32	Putty finish work	120 days	Fri 03-05-19	Fri 30-08-19
33	All floor	120 days	Fri 03-05-19	Fri 30-08-19
34	False ceiling finish work	118 days	Mon 06-05-19	Sat 31-08-19
35	All floor	118 days	Mon 06-05-19	Sat 31-08-19
36	HVAC outdoor unit fixing	46 days	Fri 07-06-19	Mon 22-07-19
37	All floor	46 days	Fri 07-06-19	Mon 22-07-19
38	Door frame & shutter fixing Incl: Iron mongeries	85 days	Sun 23-06-19	Sun 15-09-19
39	All floor	85 days	Sun 23-06-19	Sun 15-09-19
40	Sprinkler & Detector fixing work	85 days	Sun 23-06-19	Sun 15-09-19
41	All floor	85 days	Sun 23-06-19	Sun 15-09-19
42	HVAC indoor finish	70 days	Mon 08-07-19	Sun 15-09-19
43	All floor	70 days	Mon 08-07-19	Sun 15-09-19
44	Tile grout work	45 days	Tue 17-09-19	Thu 31-10-19
45	All floor	45 days	Tue 17-09-19	Thu 31-10-19
46	Primer over Internal Putty work	75 days	Thu 17-10-19	Mon 30-12-19
47	All floor	75 days	Thu 17-10-19	Mon 30-12-19
48	Sanitary ware & C.P fittings fixing	46 days	Thu 17-10-19	Sun 01-12-19
49	All floor	46 days	Thu 17-10-19	Sun 01-12-19
50	Shower curtain work	76 days	Thu 17-10-19	Tue 31-12-19
51	All floor	76 days	Thu 17-10-19	Tue 31-12-19
52	Handing Over	90 days	Wed 01-01-20	Mon 30-03-20
53	All floor	90 days	Wed 01-01-20	Mon 30-03-20

