

PROJECT - SHEW PROJECTS LLP
BAR CHART

SI No	Activity	Duration	Deshuttering	Start Date	Finish Date
1	Foundation	140		10-Dec-18	29-Apr-19
2	GROUND FLOOR SLAB	60		29-Apr-19	28-Jun-19
3	1ST FLOOR SLAB	45		28-Jun-19	12-Aug-19
4	2ND FLOOR SLAB	45		12-Aug-19	26-Sep-19
5	3RD FLOOR SLAB	45		26-Sep-19	10-Nov-19
6	Full Super Structure Brick Work	150		28-Jun-19	25-Nov-19
7	Full Inside Plastering	150		12-Aug-19	9-Jan-20
8	Full Outside Plastering	60		9-Jan-20	9-Mar-20
9	MEP	270		9-Mar-20	4-Dec-20
10	Others and finishing	186		4-Dec-20	8-Jun-21