

ID	Task Name	Duration	Start	Finish	2015				2016				2017				2018				2019				2020
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
1	Phase-1(Block-2,1A,6,5 & 1)	1144 days	8/13/15	12/31/19																					
2	Block-2	1144 days	8/13/15	12/31/19																					
3	Pile work	85 days	8/13/15	12/9/15																					
4	Sub-structure	120 days	2/18/16	8/3/16																					
5	Ground floor	44 days	8/5/16	10/5/16																					
6	1st floor to 12th floor Roof	325 days	1/19/17	4/18/18																					
7	Finishing	220 days	1/18/18	11/21/18																					
8	Services	165 days	9/20/18	5/8/19																					
9	Ground floor lobby & Parki	125 days	4/4/19	9/25/19																					
10	Snagging & desagging	100 days	6/20/19	11/6/19																					
11	Flat handover	74 days	9/19/19	12/31/19																					
12	Block-1A	1131 days	9/1/15	12/31/19																					
13	Pile work	85 days	9/1/15	12/28/15																					
14	Sub-structure	120 days	3/8/16	8/22/16																					
15	Ground floor	75 days	8/24/16	12/6/16																					
16	1st floor to 12th floor Roof	335 days	12/8/16	3/21/18																					
17	Finishing	220 days	12/21/17	10/24/18																					
18	Services	150 days	9/6/18	4/3/19																					
19	Ground floor lobby & Parki	125 days	2/28/19	8/21/19																					
20	Snagging & desagging	114 days	5/16/19	10/22/19																					
21	Flat handover	85 days	9/4/19	12/31/19																					
22	Block-6	859 days	9/15/16	12/31/19																					
23	Pile work	85 days	9/15/16	1/11/17																					
24	Sub-structure	120 days	3/23/17	9/6/17																					
25	Ground floor	40 days	9/8/17	11/2/17																					

Project: msproj11
Date: 9/20/19

Task		Inactive Task		Start-only	
Split		Inactive Milestone		Finish-only	
Milestone		Inactive Summary		Deadline	
Summary		Manual Task		Progress	
Project Summary		Duration-only		Manual Progress	
External Tasks		Manual Summary Rollup			
External Milestone		Manual Summary			

ID	Task Name	Duration	Start	Finish	5	2016				2017				2018				2019				2020
						Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
26	1st floor to 12th floor Roof	245 days	11/6/17	10/12/18																		
27	Finishing	220 days	5/28/18	3/29/19																		
28	Services	120 days	12/3/18	5/17/19																		
29	Ground floor lobby & Parkii	122 days	4/15/19	10/1/19																		
30	Snagging & desagging	85 days	6/26/19	10/22/19																		
31	Flat handover	85 days	9/4/19	12/31/19																		
32	Block-5	903 days	7/15/16	12/31/19																		
33	Pile work	85 days	7/15/16	11/10/16																		
34	Sub-structure	105 days	11/25/16	4/20/17																		
35	Ground floor	65 days	4/24/17	7/21/17																		
36	1st floor to 12th floor Roof	255 days	7/25/17	7/16/18																		
37	Finishing	175 days	4/17/18	12/17/18																		
38	Services	125 days	10/30/18	4/22/19																		
39	Ground floor lobby & Parkii	136 days	3/19/19	9/24/19																		
40	Snagging & desagging	100 days	6/19/19	11/5/19																		
41	Flat handover	75 days	9/18/19	12/31/19																		
42	Block-1	802 days	12/5/16	12/31/19																		
43	Pile work	85 days	12/5/16	3/31/17																		
44	Sub-structure	69 days	6/5/17	9/7/17																		
45	Ground floor	40 days	9/15/17	11/9/17																		
46	1st floor to 12th floor Roof	250 days	11/13/17	10/26/18																		
47	Finishing	175 days	7/30/18	3/29/19																		
48	Services	130 days	1/14/19	7/12/19																		
49	Ground floor lobby & Parkii	125 days	4/29/19	10/18/19																		
50	Snagging & desagging	87 days	7/15/19	11/12/19																		

Project: msproj11
Date: 9/20/19

Task		Inactive Task		Start-only	
Split		Inactive Milestone		Finish-only	
Milestone		Inactive Summary		Deadline	
Summary		Manual Task		Progress	
Project Summary		Duration-only		Manual Progress	
External Tasks		Manual Summary Rollup			
External Milestone		Manual Summary			

