

TITLE	%	OWNER	DURATION	START DATE	END DATE	Jun '19	Jul '19	Aug '19	Sep '19	Oct '19	Nov '19	Dec '19	Jan '20	Feb '20	Mar '20	Apr '20	May '20	Jun '20	Jul '20	Aug '20	Sep '20	Oct '20	Nov '20	Dec '20	Jan '21	Feb '21	Mar '21	Apr '21	May '21	Jun '21	Jul '21	Aug '21	Sep '21	Oct '21	Nov '21	Dec '21	Jan '22	
SO1-T1 Mobilization of Labour Contractor	0	kailash	26 days	06-15-2019	07-10-2019	Jun 15 - Jul 10 kailash																																
SO1-T2 Construction of Labour Hutment	0	kailash	23 days	06-15-2019	07-07-2019	Jun 15 - Jul 7 kailash																																
SO1-T3 Site Cleaning and Dressing	0	kailash	23 days	06-15-2019	07-07-2019	Jun 15 - Jul 7 kailash																																
SO1-T4 Sub-Structure	0	kailash	295 days	07-11-2019	04-30-2020	Jul 11, 2019 - Apr 30, 2020 kailash																																
SO1-T5 Super-Structure	0	kailash	270 days	08-25-2019	05-20-2020	Aug 25, 2019 - May 20, 2020 kailash																																
SO1-T6 Brick work/Block work	0	kailash	373 days	10-25-2019	10-31-2020	Oct 25, 2019 - Oct 31, 2020 kailash																																
SO1-T7 Electrical/Plumbing work	0	kailash	346 days	12-11-2019	11-20-2020	Dec 11, 2019 - Nov 20, 2020 kailash																																
SO1-T8 Plaster	0	kailash	335 days	01-11-2020	12-10-2020	Jan 11 - Dec 10 kailash																																
SO1-T9 Finishing like Putty,Painting,Flooring	0	kailash	371 days	01-11-2020	01-15-2021	Jan 11, 2020 - Jan 15, 2021 kailash																																
SO1-T11 Infrastructure and site development with MEP and PHE	0	kailash	446 days	01-11-2020	03-31-2021	Jan 11, 2020 - Mar 31, 2021 kailash																																
SO1-T12 Landscaping & Hardscaping	0	kailash	507 days	03-01-2020	07-20-2021	Mar 1, 2020 - Jul 20, 2021 kailash																																
SO1-T13 Technical Inspection	0	kailash	47 days	08-15-2021	09-30-2021	Aug 15 - Sep 30 kailash																																
SO1-T15 Rectification(if any)	0	kailash	71 days	10-01-2021	12-10-2021	Oct 1 - Dec 10 kailash																																
SO1-T16 Handover	0	kailash	66 days	11-11-2021	01-15-2022	Nov 11, 2021 - Jan 15, 2022 kailash																																