

ID	Task Name	Duration	Start	Finish	2018				2019				2020				2021				2022
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1
1	Phase-2(B-9,10 & 14)	1112 days	6/13/18	12/31/21																	
2	Block-9	876 days	6/13/18	3/31/21																	
3	Pile work	50 days	6/13/18	8/9/18																	
4	Sub-structure	65 days	8/16/18	10/30/18																	
5	Ground floor	55 days	11/17/18	1/19/19																	
6	1st floor to 14th floor Roo	235 days	1/22/19	10/23/19																	
7	Finishing	185 days	8/9/19	3/11/20																	
8	Services	165 days	1/31/20	8/10/20																	
9	Ground floor lobby & Park	117 days	7/13/20	11/25/20																	
10	Snagging & desagging	115 days	9/5/20	1/16/21																	
11	Flat handover	98 days	12/8/20	3/31/21																	
12	Block-10	876 days	6/13/18	3/31/21																	
13	Pile work	50 days	6/13/18	8/9/18																	
14	Sub-structure	65 days	8/16/18	10/30/18																	
15	Ground floor	55 days	11/17/18	1/19/19																	
16	1st floor to 14th floor Roo	235 days	1/22/19	10/23/19																	
17	Finishing	185 days	8/9/19	3/11/20																	
18	Services	165 days	1/31/20	8/10/20																	
19	Ground floor lobby & Park	117 days	7/13/20	11/25/20																	
20	Snagging & desagging	115 days	9/5/20	1/16/21																	
21	Flat handover	98 days	12/8/20	3/31/21																	
22	Block-14	800 days	6/13/19	12/31/21																	
23	Pile work	62 days	6/13/19	8/23/19																	
24	Sub-structure	45 days	8/30/19	10/21/19																	
25	Ground floor	55 days	10/28/19	12/30/19																	

Project: msproj11 Date: 9/19/19	Task		Inactive Task		Start-only	
	Split		Inactive Milestone		Finish-only	
	Milestone		Inactive Summary		Deadline	
	Summary		Manual Task		Progress	
	Project Summary		Duration-only		Manual Progress	
	External Tasks		Manual Summary Rollup			
	External Milestone		Manual Summary			

ID	Task Name	Duration	Start	Finish	2018				2019				2020				2021				2022	
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	
26	1st floor to 14th floor Roo	175 days	1/1/20	7/22/20																		
27	Finishing	185 days	5/8/20	12/9/20																		
28	Services	165 days	10/30/20	5/10/21																		
29	Ground floor lobby & Park	117 days	4/12/21	8/25/21																		
30	Snagging & desagging	115 days	6/5/21	10/16/21																		
31	Flat handover	100 days	9/7/21	12/31/21																		

Project: msproj11
Date: 9/19/19

Task		Inactive Task		Start-only	
Split		Inactive Milestone		Finish-only	
Milestone		Inactive Summary		Deadline	
Summary		Manual Task		Progress	
Project Summary		Duration-only		Manual Progress	
External Tasks		Manual Summary Rollup			
External Milestone		Manual Summary			