



















ID	Task Name	Duration	Start	Finish	2019				2020				2021				2022			
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1				
1	Phase-2 A(B-11,12,15 & 16)	1112 days	7/12/18	1/29/22																
2	Block-11	681 days	1/28/19	3/31/21																
3	Pile work	50 days	1/28/19	3/26/19																
4	Sub-structure	65 days	4/2/19	6/15/19																
5	Ground floor	55 days	7/4/19	9/5/19																
6	1st floor to 14th floor Roof	215 days	9/7/19	5/14/20																
7	Finishing	170 days	2/29/20	9/14/20																
8	Services	105 days	8/5/20	12/4/20																
9	Ground floor lobby & Parking	117 days	11/6/20	3/22/21																
10	Snagging & desagging	65 days	12/31/20	3/16/21																
11	Flat handover	48 days	2/4/21	3/31/21																
12	Block-12	540 days	7/11/19	3/31/21																
13	Pile work	50 days	7/11/19	9/6/19																
14	Sub-structure	56 days	9/13/19	11/16/19																
15	Ground floor	55 days	12/5/19	2/6/20																
16	1st floor to 14th floor Roof	182 days	2/8/20	9/7/20																
17	Finishing	156 days	6/24/20	12/22/20																
18	Services	82 days	11/12/20	2/15/21																
19	Ground floor lobby & Parking	55 days	1/18/21	3/22/21																
20	Snagging & desagging	65 days	12/31/20	3/16/21																
21	Flat handover	48 days	2/4/21	3/31/21																
22	Block-15	736 days	11/16/18	3/24/21																
23	Pile work	55 days	11/16/18	1/18/19																
24	Sub-structure	65 days	1/25/19	4/11/19																
25	Ground floor	58 days	4/30/19	7/5/19																

Project: msproj11
Date: 9/19/19

Task		Inactive Task		Start-only	
Split		Inactive Milestone		Finish-only	
Milestone		Inactive Summary		Deadline	
Summary		Manual Task		Progress	
Project Summary		Duration-only		Manual Progress	
External Tasks		Manual Summary Rollup			
External Milestone		Manual Summary			

ID	Task Name	Duration	Start	Finish	2019		2020				2021				2022				
					Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1			
26	1st floor to 14th floor Roof	210 days	7/8/19	3/7/20															
27	Finishing	195 days	12/24/19	8/6/20															
28	Services	127 days	6/27/20	11/21/20															
29	Ground floor lobby & Parking	75 days	10/24/20	1/19/21															
30	Snagging & desagging	85 days	10/30/20	2/5/21															
31	Flat handover	75 days	12/28/20	3/24/21															
32	Block-16	851 days	7/12/18	3/31/21															
33	Pile work	55 days	7/12/18	9/13/18															
34	Sub-structure	65 days	9/20/18	12/4/18															
35	Ground floor	58 days	12/22/18	2/28/19															
36	1st floor to 14th floor Roof	230 days	3/2/19	11/25/19															
37	Finishing	195 days	10/28/19	6/10/20															
38	Services	155 days	5/1/20	10/28/20															
39	Ground floor lobby & Parking	95 days	9/30/20	1/18/21															
40	Snagging & desagging	81 days	11/10/20	2/11/21															
41	Flat handover	76 days	1/2/21	3/31/21															

Project: msproj11
Date: 9/19/19

Task		Inactive Task		Start-only	
Split		Inactive Milestone		Finish-only	
Milestone		Inactive Summary		Deadline	
Summary		Manual Task		Progress	
Project Summary		Duration-only		Manual Progress	
External Tasks		Manual Summary Rollup			
External Milestone		Manual Summary	