

# **Y.S.INFRACON**

10/1/1A/3 TOPSIA ROAD SOUTH, KOLKATA – 700046

---

## **PLAN OF DEVELOPMENT WORK**

<b><u>ACTIVITY</u></b>	<b><u>PERIOD</u></b>
FOUNDATION WORK STARTED	10/12/2018 to 15/02/2019
UNDERGROUND WATER RESERVIOR WORK	01/03/2019 to 15/ 3/2019
CASTING AND STRUCTURE WORK INCL STAIR CASE AND LIFT CASE CASTING	01/04/2019 TO 31/03/2020
DRAINAGE AND SANITARY WORK	15/05/2019 TO 30/07/2019
OVERHEAD TANK CASTING	01/03/2020 TO 15/03/2019
BRICKS WORK COMPLITION	01/03/2020 TO 31/07/2020
WATER PIPE AND SANITARY WORK	15/04/2020 TO 31/08/2020
PLASTER WORK COMPLETION	01/08/2020 TO 31/11/2020
WALL PAINTING WORK	01/12/2020 TO 31/01/2021
LIFT FITTING WORK	01/02/2021 TO 15/2/2021
HANDOVER OF UNIT/PROJECT COMPLETION	by 31/03/2021