

ARCHITECT'S CERTIFICATE FOR STATUS OF WORK AS ON 31ST JULY 2019

WBHIRA APPLICATION NO : NPR00710
PROJECT NAME : MANAKAMNA 24
PROMOTER NAME : SHIVSHAKTI LIFESPACE

TO WHOM IT MAY CONCERN

Subject - Certificate for percentage of completion of Development of Manakamna 24 situate at Mahismari, Near Sunrise English Medium School, Siliguri, West Bengal- 734003.

We Mass & Void Architects have undertaken assignment of certifying the percentage of completion for development of Manakamna 24 bearing WBHIRA Registration Application Number NPR 00710.

We here certify that 60% of work is complete as on 31.07.2019 and 40% of work is pending

The percentage of work done so far is mention below:

S.L. No	Particulars	Completion Status
1	Overall Work done in percentage till date	60%
2	Percentage of Structural work complete	Totally Completed (100%)
3	Percentage of Interior Works Complete	Inner plaster Completed (100%)
4	Percentage of Exterior Works Complete	45%
5	Percentage of Common areas Complete	25%
6	Percentage of Amenities Installed	0%
7	Total Estimated Cost of Project	28,00,00,000/-
8	60% of The Project Completed Cost Incurred	Rs. 14,91,53,369/-

Your Faithfully,


MITUL SHUKLA (B.ARCH.)
CA/2004/33251

Place : Kolkata

Date: 30.08.2019