



PRK/ SSISL-AC/ HIRA/ 04/2019

Date:21.09.2019

TO WHOM IT MAY CONCERN

This is to certify that the details of construction cost already incurred by Simoco Systems & Infrastructure Solutions limited for execution of the Building, 3B15, 3B16, 3B17 & 3B18 at Precinct 6, in connection with 'Sanhita Housing Project', is as appended below:

Project: SANHITA HOUSING COMPLEX, SATULI
Main Developer: Simoco Systems & Infrastructure Solutions limited
Promoter: Samasth Infotainment Pvt. Ltd
Building: Precinct- 6 , Block- 3B15, 3B16, 3B17 & 3B18
Estimated Construction Cost (Including Land & others): **INR.32.54 Cr.**

Cost already Incurred:


Upto 31st May, 2018: INR. 22.65 Cr.

From 1st June, 2018 To 31st August, 2019: INR. 5.64 Cr.

Total: Rs. 28.29 Cr. (i.e 86.93% on Total Construction Cost)

Cost to be incurred for Balance Work: **INR. 4.25 Cr.(13.07%)**

The Construction cost already incurred is in proportionate to the percentage of completion of the project.


ATANU CHAKRABORTY
Chartered Architect
CA/99/24684

Atanu Chakraborty

ARCHITECT

CA NO- CA/99/24684

AN ISO 9001 : 2008 COMPANY

**145, Nanigopal Roy Chowdhury Avenue, (CIT Road), Entally, Mezzanine, 2nd, 3rd & 4th Floor, Kolkata - 700 014
Phone : 033 6450 7757, 2265 0612, E-mail : prakalpa.arch@gmail.com, Website : www.prakalpa.in**