

Date: 30.06.2019

PROGRESS REPORT

REF: "GREENWOOD NEST"- RESIDENTIAL HOUSING COMPLEX AT R.S / L. R. Dag No. 3085, Mouza- Ghuni, District- North 24 Parganas, New Town, Kolkata.

This is to certify that the Project 'Greenwood Nest', situated at R.S / L. R. Dag No. 3085, Mouza- Ghuni, District- North 24 Parganas, New Town, Kolkata of M/S Bengal Shrachi Housing Development Ltd, is in progress as per Plan approved by Rajarhat Panchayet Samity vides Memo No. 1352/ RPS Dated- 26.05.2017 & the status and percentage of work of total project on tower wise basis as on 30.06.2019 is hereby attached as Annexure- A.



Sign. Of Architect

Sanjay Mandal
CA/98/23621


Encl: As stated

A) BUILDING CONSTRUCTION WORK

| Sl. No. | Block | Type | No. of Units | Present Status | Task / Activities wise percentage completion | | | | | | | | | | | | |
|---------|--|--------|--------------|--|--|--------------------------------|--------------|------------------------------|---------|------------|-----------------|----------|------|---------------------|----------|----------------|---------------|
| | | | | | Piling Work | Sub Structure work Basement | Ground Floor | Super Structure work Slab | Masonry | Plastering | Int. PHE Elect. | Int. PHE | Lift | Water Proofing work | Flooring | POP & Painting | Door & Window |
| 1 | Block-1 | B+G+12 | 95 | Structure, MEP & finishing work in progress | 100% | 100% | 100% | 80% | 60% | 40% | 25% | 30% | 30% | | | | |
| 2 | Block-2 | B+G+12 | 96 | Structure almost completed, MEP & finishing work in progress | 100% | 100% | 100% | 100% | 85% | 70% | 35% | 45% | 40% | | | | |
| 3 | Combined Basement & Podium of Block- 1 & 2 | | | Structure completed. | 100% | 100% | 100% | 100% | 80% | | | | | | | | |
| 4 | Block-3 | G+12 | 48 | Sub-structure work in progress. | 100% | N.A | 30% | | | | | | | | | | |
| 5 | Block-4 | G+12 | 72 | Sub-structure work in progress. | 100% | N.A | 10% | | | | | | | | | | |
| 6 | Block-5 | G+12 | 72 | Sub-structure work in progress. | 100% | N.A | 40% | | | | | | | | | | |
| 7 | Block-6 | G+4 | 20 | Not yet commenced | N.A | | | | | | | | | | | | |
| 8 | Block-7 | G+4 | 16 | Not yet commenced | N.A | | | | | | | | | | | | |
| 9 | Block-8 | G+8 | 72 | Piling work in progress | 60% | | | | | | | | | | | | |

B) Infrastructure & Site Development Work

| SI No | Infrastructure & Site Development Work | Percentage Completion | Work Description |
|-------|--|-----------------------|------------------|
| 1 | Project Boundary Wall | 100% | Completed. |
| 2 | Main Entrance / Exit Gate Complex | 100% | Completed. |


Sanjay Mandal
 CA/98/23621