

Sajal Kumar Bandopadhyay

BE (CIVIL), MIE
Chartered Engineer

CONSULTANT :

Designer, Developer, Estimator, Planner, Surveyor, Valuer



Court More, Asansol - 713304 (Opp. Chamber of Dr. P.K. Roy)
Phone : (0341) 2251867 Mobile : 9832162802 E-mail : sajal_bandopadhyay@yhaoo.co.in

Ref. No.....

Date

To
The Secretary
HIRA, West Bengal
Kolkata

Date: 24.08.2019

**Sub :- Progress of work at Kamala Dham Phase – I consisting
of Block A – Ganga, Block B – Yamuna & Block C - Saraswati**

Sir,

We have visited the site Kamala Dham Phase - I having Address at Jeeradanga, P.O.- Searsole Rajbari, PIN – 713358, P.S.- Raniganj, Dist.- Paschim Bardhaman (W.B.) on 18.08.2019 and found that the work is being executed as mentioned hereinbelow :-

	Block A – Ganga	Block B – Yamuna	Block C – Saraswati
First floor completed	01.07.2018	01.08.2018	01.08.2018
Second floor completed	01.09.2018	15.09.2018	01.09.2018
Third floor completed	15.10.2018	15.11.2018	15.10.2018
Fourth floor completed	15.11.2018	01.03.2019	15.11.2018
Fifth floor completed	01.01.2019		01.01.2019

Contd.... P / 2

Sajal Kumar Bandopadhyay
Sajal Kumar Bandopadhyay
BE (CIVIL) MIE
CHARTERED ENGINEER
NO-M-107537/8

AME LBS NO 051 24/8/2019

Sajal Kumar Bandopadhyay

BE (CIVIL), MIE
Chartered Engineer

CONSULTANT :

Designer, Developer, Estimator, Planner, Surveyor, Valuer



Court More, Asansol - 713304 (Opp. Chamber of Dr. P.K. Roy)
Phone : (0341) 2251867 Mobile : 9832162802 E-mail : sajal_bandopadhyay@yhaoo.co.in

Ref. No.....

Date

= 2 =

Brick Works completed till Fourth floor as on 01.02.2019 in Block A and Block C.

The developer commenced construction on 18.10.2017 and target completion is by 31.12.2019. Progress of work is as per schedule.

Sajal Kumar Bandopadhyay

Sajal Kumar Bandopadhyay
BE (CIVIL) MIE
CHARTERED ENGINEER
NO-M-107537/8

AMC LBS NO 051

Signature 24/8/2019