

Subir Ch. Sanyal

B.G.E., A.M.I. Struct. E. (f)

Managing Ciracter

Date: 03.09.2019

PROGRESS REPORT

This is to certify that the project titled "Progressive Paradise" is an under construction Partly G+7 & Partly G+4 storied building project (3 Nos. of blocks) t situated on the plot of land having Holding No. 1601 Kalitala, lying and situated at Mouja – Barhans Fartabad, Dag No. 883, 937, 880, 879, Khatlan No. 596, 597, JL No. 47, under Rajpur-Sonarpur Municipal Ward No. 29, District – South 24parganas. The project is being developed by M/s. Progressive Co-ordinator, of Kalitala, Garia Station Road, PO – Garia, Kolkata – 700084. The project status is given below;

BLOCK A

Pilling work complete, Foundation work complete, 1st floor slab casting complete, 2nd floor slab casting complete.

BLOCK B

Not yet started.

BLOCK C

Not yet started.

Overall percentage of Completion

: 11 % (Eleven percent).

Subir Chandra Sanyal

EBS & ESE

SUBIR CHANDRA SANYAL

B. C. E., A. M. I., STRUCT. E. (I)

E. B. S. NO. 840, CLASS-I

E. S. E. NO. 007, CLASS-I

RAIPUR-SONARPUR MUNICIPALITY

Confirmed by Tapas Das Project Engineer Garia Station Road, Kalitala, Kolkata - 700 084, Phone : 24368446, Mobile : 9830055215, 92305 16985

То

The Secretary HIRA, West Bengal Kolkata

Sir,

We have visited the site "Progressive Paradise" having Address 1601, Kalitala, Garia Station Road, Post- Garia, Pin-700084, 24 Pgs (S), on 31.08.2019 and found that the work of Block- A, Construction is running ,i.e. Block- A, foundation completed, 1st and 2nd floor roof casting completed, and 3rd floor roof casting is going on.

Date: 04.09.2019

The developer commenced construction on 01.06.2018 and target completion is by 06.06.2022. Progress of work is as per schedule.

PROGRESSIVE CO-ORDINATORS

o Faither

For Progressive Co-ordinators

(Authorized Signatory)