

**Point 9**

**The Plant of Development work to be executed in the proposed works**

31st august 2018	Work running of Pilling/ Foundation
30 <sup>th</sup> November 2018	Casting of 1 <sup>st</sup> floor
30 <sup>th</sup> April 2019	Casting Slab upto Sixth floor and brickwork upto 2 <sup>nd</sup> floor
31 <sup>st</sup> October 2019	Slab Casting upto 12 th Slab and brick 8 <sup>th</sup> floor along with inside plaster upto 2 <sup>nd</sup> floor
31 <sup>st</sup> may 2020	Casting of Final (19 <sup>th</sup> ) Slab, brick work upto 15 <sup>th</sup> floor along with inside plaster upto 10 <sup>th</sup> floor and electrical works upto 4 <sup>th</sup> floor
November 2020	Completion brick work inside plaster of 15 <sup>th</sup> floor outside plaster upto 6 <sup>th</sup> floor and electric work upto 8 <sup>th</sup> floor, starting of flooring works
31 <sup>st</sup> march 2021	Completion of inside plaster, outside plaster upto 12 <sup>th</sup> floor, electrical works upto 12 <sup>th</sup> floor, flooring works upto 6 <sup>th</sup> floor, begriming of paris putty
30 <sup>th</sup> September 2021	Completion works upto 18 <sup>th</sup> floor, flooring upto 12 <sup>th</sup> floor, paris putty upto 6 <sup>th</sup> floor, grill & Glazing works upto 6 <sup>th</sup> floor
31 <sup>st</sup> December 2021	Completion of flooring upto 18 <sup>th</sup> floor, paris putty upto 12 <sup>th</sup> floor, grill works upto 12 <sup>th</sup> floor
March 2022	Completion of paris putty upto 18 <sup>th</sup> floor, completion of drive way and outside building paint

**Proposed Facilities**

1. Gym
2. Children's Play area
3. Garden Area
4. Community Hall
5. Swimming Pool
6. Indoor Games House
7. Fire Fighting System as per fire proposal
8. K.M.C ( Drinking Water)

**KZAR DEVELOPERS LLP**
  

  
 Designated Partner