

THE COUNTY

For The County - Phase I (T-1,2,3)		486 Days	01-Sep-18	30-Dec-19
Sl. No.	Description	Duration	Start Date	Finish Date
	For Infra-structure	246 Days	29-Apr-19	30-Dec-19
1	Road Work	76 Days	11-Oct-19	25-Dec-19
2	Land Development	56 Days	16-Sep-19	10-Nov-19
3	Land Filling	61 Days	12-Aug-19	11-Oct-19
4	External Sewerage system	91 Days	28-Jun-19	26-Sep-19
5	External Plumbing	81 Days	28-Jul-19	16-Oct-19
5.a	5HP Pump - 1 nos	16 Days	01-Oct-19	16-Oct-19
5.b	Water Supply Line - 32 mm	76 Days	28-Jul-19	11-Oct-19
6	Septic Tank / STP	151 Days	29-Apr-19	26-Sep-19
7	Under Ground Water Tank - 1 lac litr.	146 Days	04-May-19	26-Sep-19
8	External Electrical works including Connection	91 Days	09-May-19	07-Aug-19
9	Installation & Commissioning of DG Set	76 Days	19-May-19	02-Aug-19
10	Internal Fire Fighting Works	181 Days	14-May-19	10-Nov-19
11	External Development	122 Days	08-Jul-19	06-Nov-19
11.a	Boundary Walls	61 Days	08-Jul-19	06-Sep-19
11.b	Entrance Gate	46 Days	07-Sep-19	22-Oct-19
11.c	Security Room	72 Days	12-Aug-19	22-Oct-19
11.d	Area Lighting	31 Days	07-Oct-19	06-Nov-19
12	Ammenities	61 Days	31-Oct-19	30-Dec-19
	Total Cost for Infra-structure			
	For Blocks	486 Days	01-Sep-18	30-Dec-19
1	Substructure up to plinth	91 Days	14-Aug-19	12-Nov-19
1.a	Piling		N/A	N/A
1.b	Foundation up to Plinth (Including ATT, Grade slab at Ground Floor lvl.)	91 Days	14-Aug-19	12-Nov-19
1.b.1	Sheet Shoring		N/A	N/A
1.b.2	Excavation		N/A	N/A
1.b.3	Pile Cap or Basment Raft including Pile head breaking		N/A	N/A
1.b.4	RCC at Basement Floor		N/A	N/A
1.b.5	Grade Slab - PCC	91 Days	14-08-19	12-11-19
2	Superstructure	476 Days	01-Sep-18	20-Dec-19
2.a	RCC Work for frame structure (Up to Roof)	126 Days	01-Sep-18	04-Jan-19
2.b	Brick work	328 Days	01-Sep-18	25-Jul-19
2.c	Plaster	271 Days	16-Oct-18	13-Jul-19
2.d	Water Proofing	221 Days	30-Nov-18	08-Jul-19
2.e	Tiles Works	156 Days	15-Mar-19	17-Aug-19
2.f	Door & Windows	331 Days	30-Dec-18	25-Nov-19
2.g	Internal Electrical Works	391 Days	15-Nov-18	10-Dec-19
2.h	Internal Plumbing Works	391 Days	15-Nov-18	10-Dec-19
2.i	Internal Sanitary Works	391 Days	15-Nov-18	10-Dec-19
2.j	Internal Fire Fighting Works	391 Days	15-Nov-18	10-Dec-19
2.k	Grillage Works / Railling Fixing	411 Days	05-Nov-18	20-Dec-19
2.l	Wall Painting / Wall Finish	91 Days	13-Jun-19	11-Sep-19
2.m	Elevator	181 Days	19-May-19	15-Nov-19
3	Above Roof	291 Days	29-Jan-19	15-Nov-19
3.a	RCC Work	76 Days	29-Jan-19	14-Apr-19
3.b	Brick work	66 Days	05-Mar-19	09-May-19
3.c	Plaster	76 Days	19-Apr-19	03-Jul-19
3.d	Water Proofing	46 Days	09-May-19	23-Jun-19
3.e	Tiles Works	61 Days	03-Jul-19	01-Sep-19
3.f	Door & Windows	96 Days	03-Jun-19	06-Sep-19
3.g	Wall Finish	91 Days	17-Aug-19	15-Nov-19
4	Commissioning and Handing Over	46 Days	15-Nov-19	30-Dec-19