

BELLAGIO LVL. NXT.

Sl. No.	Description	Duration	Start Date	Finish Date
For BLN		1214 Days	01-Sep-18	27-Dec-21
For Infra-structure		348 Days	17-Dec-20	29-Nov-21
1	Road Work	121 Days	25-Jul-21	22-Nov-21
2	Land Development	76 Days	15-Jun-21	29-Aug-21
3	Land Filling	121 Days	01-Apr-21	30-Jul-21
4	External Sewerage system	121 Days	15-Feb-21	15-Jun-21
5	External Plumbing	81 Days	31-May-21	19-Aug-21
5.a	5HP Pump - 1 nos	16 Days	04-Aug-21	19-Aug-21
5.b	Water Supply Line - 32 mm	76 Days	31-May-21	14-Aug-21
6	Septic Tank / STP	151 Days	17-Dec-20	16-May-21
7	Under Ground Water Tank - 1 lac litr.	146 Days	22-Dec-20	16-May-21
8	External Electrical works including Connection	91 Days	27-Dec-20	27-Mar-21
9	Installation & Commissioning of DG Set	76 Days	06-Jan-21	22-Mar-21
10	Internal Fire Fighting Works	181 Days	01-Jan-21	30-Jun-21
11	External Development	278 Days	25-Feb-21	29-Nov-21
11.a	Boundary Walls	121 Days	25-Feb-21	25-Jun-21
11.b	Entrance Gate	46 Days	10-Jul-21	24-Aug-21
11.c	Security Room	96 Days	21-May-21	24-Aug-21
11.d	Area Lighting	31 Days	30-Oct-21	29-Nov-21
12	Ammenities	91 Days	30-Jul-21	28-Oct-21
For Blocks		1214 Days	01-Sep-18	27-Dec-21
1	Substructure up to plinth	468 Days	01-Sep-18	12-Dec-19
1.a	Piling	221 Days	01-Sep-18	09-Apr-19
1.b	Foundation up to Plinth (Including ATT, Grade slab at Ground Floor lvl.)	348 Days	30-Dec-18	12-Dec-19
1.b.1	Sheet Shoring	146 Days	30-Dec-18	24-May-19
1.b.2	Excavation	136 Days	13-Feb-19	28-Jun-19
1.b.3	Pile Cap or Basement Raft including Pile head breaking	146 Days	05-03-19	28-07-19
1.b.4	RCC at Basement Floor	46 Days	25-07-19	08-09-19
1.b.5	Grade Slab - PCC	36 Days	07-11-19	12-12-19
2	Superstructure	751 Days	09-Sep-19	28-Sep-21
2.a	RCC Work for frame structure (Up to Roof)	426 Days	09-Sep-19	07-Nov-20
2.b	Brick work	403 Days	24-Oct-19	29-11-20
2.c	Plaster	526 Days	08-Dec-19	16-May-21
2.d	Water Proofing	476 Days	22-Jan-20	11-May-21
2.e	Tiles Works	411 Days	06-May-20	20-Jun-21
2.f	Door & Windows	671 Days	28-Nov-19	28-Sep-21
2.g	Internal Electrical Works	578 Days	07-Jan-20	06-Aug-21
2.h	Internal Plumbing Works	578 Days	07-Jan-20	06-Aug-21
2.i	Internal Sanitary Works	578 Days	07-Jan-20	06-Aug-21
2.j	Internal Fire Fighting Works	578 Days	07-Jan-20	06-Aug-21
2.k	Grillage Works / Railing Fixing	598 Days	28-Dec-19	16-Aug-21
2.l	Wall Painting / Wall Finish	186 Days	11-Jan-21	15-Jul-21
2.m	Elevator	407 Days	01-Jun-20	12-Jul-21
3	Above Roof	223 Days	02-Dec-20	12-Jul-21
3.a	RCC Work	76 Days	02-Dec-20	15-Feb-21
3.b	Brick work	66 Days	06-Jan-21	12-Mar-21
3.c	Plaster	76 Days	20-Feb-21	06-May-21
3.d	Water Proofing	46 Days	12-Mar-21	26-Apr-21
3.e	Tiles Works	61 Days	06-May-21	05-Jul-21
3.f	Door & Windows	96 Days	06-Apr-21	10-Jul-21
3.g	Wall Finish	23 Days	20-Jun-21	12-Jul-21
4	Commissioning and Handing Over	61 Days	28-Oct-21	27-Dec-21

BELLAGIO PROJECTS PVT. LTD.

Audhiana
Authorised Signatory