

## THE COUNTY

For The County - Phase I (T-4,5,6)		842 Days	01-Jan-19	21-Apr-21
Sl. No.	Description	Duration	Start Date	Finish Date
<b>For Infra-structure</b>		<b>283 Days</b>	<b>13-Jul-20</b>	<b>21-Apr-21</b>
1	Road Work	76 Days	25-Dec-20	10-Mar-21
2	Land Development	66 Days	30-Nov-20	03-Feb-21
3	Land Filling	61 Days	26-Oct-20	25-Dec-20
4	External Sewerage system	91 Days	11-Sep-20	10-Dec-20
5	External Plumbing	81 Days	31-Jan-21	21-Apr-21
5.a	5HP Pump - 1 nos	16 Days	06-Apr-21	21-Apr-21
5.b	Water Supply Line - 32 mm	76 Days	31-Jan-21	16-Apr-21
6	Septic Tank	151 Days	13-Jul-20	10-Dec-20
7	Under Ground Water Tank - 1 lac litr.	146 Days	18-Jul-20	10-Dec-20
8	External Electrical works including Connection	91 Days	23-Jul-20	21-Oct-20
9	Installation & Commissioning of DG Set	76 Days	02-Aug-20	16-Oct-20
10	Internal Fire Fighting Works	181 Days	28-Jul-20	24-Jan-21
11	External Development	122 Days	21-Sep-20	20-Jan-21
11.a	Boundary Walls	61 Days	21-Sep-20	20-Nov-20
11.b	Entrance Gate	46 Days	21-Nov-20	05-Jan-21
11.c	Security Room	72 Days	26-Oct-20	05-Jan-21
11.d	Area Lighting	31 Days	21-Dec-20	20-Jan-21
12	Ammenities	76 Days	14-Jan-21	30-Mar-21
<b>Total Cost for Infra-structure</b>				
<b>For Blocks</b>		<b>819 Days</b>	<b>01-Jan-19</b>	<b>29-Mar-21</b>
<b>Tower - 4</b>		<b>819 Days</b>	<b>01-Jan-19</b>	<b>29-Mar-21</b>
<b>1</b>	<b>Substructure up to plinth</b>	<b>687 Days</b>	<b>01-Jan-19</b>	<b>17-Nov-20</b>
1.a	Piling	91 Days	01-Mar-19	30-May-19
1.b	Foundation up to Plinth (Including ATT, Grade slab at Ground Floor lvl.)	687 Days	01-Jan-19	17-Nov-20
1.b.1	Sheet Shoring		N/A	N/A
1.b.2	Excavation	205 Days	01-Jan-19	24-Jul-19
1.b.3	Pile Cap or Basment Raft including Pile head breaking	215 Days	31-Jan-19	02-Sep-19
1.b.4	RCC at Basement Floor		N/A	N/A
1.b.5	Grade Slab - PCC	216 Days	16-04-20	17-11-20
<b>2</b>	<b>Superstructure</b>	<b>760 Days</b>	<b>01-Mar-19</b>	<b>29-Mar-21</b>
2.a	RCC Work for frame structure (Up to Roof)	456 Days	01-Mar-19	29-May-20
2.b	Brick work	443 Days	29-Jun-19	13-Sep-20
2.c	Plaster	468 Days	07-Oct-19	16-Jan-21
2.d	Water Proofing	398 Days	12-Sep-19	13-Oct-20
2.e	Tiles Works	403 Days	05-Jan-20	10-Feb-21
2.f	Door & Windows	613 Days	09-Jul-19	12-Mar-21
2.g	Internal Electrical Works	745 Days	16-Mar-19	29-Mar-21
2.h	Internal Plumbing Works	565 Days	12-Sep-19	29-Mar-21
2.i	Internal Sanitary Works	565 Days	12-Sep-19	29-Mar-21
2.j	Internal Fire Fighting Works	475 Days	12-Sep-19	29-Dec-20
2.k	Grillage Works / Railling Fixing	500 Days	02-Sep-19	13-Jan-21
2.l	Wall Painting / Wall Finish	318 Days	04-Apr-20	15-Feb-21
2.m	Elevator	181 Days	05-Sep-20	04-Mar-21
<b>3</b>	<b>Above Roof</b>	<b>385 Days</b>	<b>11-Dec-19</b>	<b>29-Dec-20</b>
3.a	RCC Work	226 Days	11-Dec-19	23-Jul-20
3.b	Brick work	206 Days	01-Apr-20	23-Oct-20
3.c	Plaster	236 Days	08-May-20	29-Dec-20
3.d	Water Proofing	186 Days	11-May-20	12-Nov-20
3.e	Tiles Works	196 Days	06-May-20	17-Nov-20
3.f	Door & Windows	248 Days	06-Apr-20	09-Dec-20
3.g	Wall Finish	185 Days	03-Jun-20	04-Dec-20