PRABHA HIGHRISE LLP

LLPIN: AAM-7559, Email: casagargiria@gmail.com Tel : 033-4600 4060/ 40585000

18 RABINDRA SARANI PODDAR COURT GATE NO-4, 7TH FLOOR ROOM NO-703 & 704

KOLKATA — 700 001

TO WHOM IT MAY CONCERN

It is planned that the development work of Bungalow Type 1(6Nos) on the Sothern end of the project shall be started initially followed by Bungalow Type 2 and 5 and then Bungalow Type 3 and 4 thereafter. At some stage work of all the bungalows will continue simultaneously but at different stage of completion. It is estimated that the super structure of all the bungalows shall be completed by March 2022 and Finishing work of all the bungalows shall continue at different stages in all the bungalows and may be completed by December 2023. A grace period of 6 months is sought accomplating delay of all natures(except force majure).

The foundation work of Bungalow Type 1 (6Nos) have been completed and superstructure work is planned to commence immediately rest of the work shall proceed as per the planning and direction of the consultants (architect, structural engineer) on board.

Further it is declared that whatever stated above is true and correct to the knowledge.

Certified to be true copy,

For, PRABHA HIGHRISE LLP

SAGAR KUMAR GIRIA

Designated Partner DPIN: 03223640

Date : **01/06/2021** Place : Kolkata