

**BOU THAKURANIR HAAT**

For Bou Thakuranir Haat		496 Days	03-Aug-18	11-Dec-19
Sl. No.	Description	Duration	Start Date	Finish Date
<b>For Infra-structure</b>		<b>496 Days</b>	<b>03-Aug-18</b>	<b>11-Dec-19</b>
1	Road Work	271 Days	09-Feb-19	06-Nov-19
2	Land Development	271 Days	15-Jan-19	12-Oct-19
3	Land Filling	261 Days	11-Dec-18	28-Aug-19
4	External Sewerage system	261 Days	27-Oct-18	14-Jul-19
5	External Plumbing	81 Days	29-Apr-19	18-Jul-19
5.a	5HP Pump - 1 nos	16 Days	03-Jul-19	18-Jul-19
5.b	Water Supply Line - 32 mm	76 Days	29-Apr-19	13-Jul-19
6	Septic Tank / STP	251 Days	28-Aug-18	05-May-19
7	Under Ground Water Tank - 1 lac litr.	146 Days	03-Aug-18	26-Dec-18
8	External Electrical works including Connection	481 Days	08-Aug-18	01-Dec-19
9	Installation & Commissioning of DG Set	421 Days	18-Aug-18	12-Oct-19
10	Internal Fire Fighting Works		N/A	N/A
11	External Development	373 Days	01-Sep-18	08-Sep-19
11.a	Boundary Walls	327 Days	01-Sep-18	24-Jul-19
11.b	Entrance Gate	46 Days	25-Jul-19	08-Sep-19
11.c	Security Room	72 Days	29-Jun-19	08-Sep-19
11.d	Area Lighting	31 Days	16-May-19	15-Jun-19
12	Ammenities	376 Days	01-Dec-18	11-Dec-19
<b>For Blocks</b>		<b>466 Days</b>	<b>01-Sep-18</b>	<b>10-Dec-19</b>
1	<b>Substructure up to plinth</b>	<b>91 Days</b>	<b>07-Aug-19</b>	<b>05-Nov-19</b>
1.a	Piling		N/A	N/A
1.b	Foundation up to Plinth (Including ATT, Grade slab at Ground Floor lvl.)	91 Days	07-Aug-19	05-Nov-19
1.b.1	Sheet Shoring		N/A	N/A
1.b.2	Excavation		N/A	N/A
1.b.3	Pile Cap or Basment Raft including Pile head breaking		N/A	N/A
1.b.4	RCC at Basement Floor		N/A	N/A
1.b.5	Grade Slab - PCC	91 Days	07-08-19	05-11-19
2	<b>Superstructure</b>	<b>466 Days</b>	<b>01-Sep-18</b>	<b>10-Dec-19</b>
2.a	Balance RCC Work for frame structure (Up to Roof)		N/A	N/A
2.b	Brick work	321 Days	01-Sep-18	18-Jul-19
2.c	Plaster	336 Days	01-Sep-18	02-Aug-19
2.d	Water Proofing	136 Days	30-Nov-18	14-Apr-19
2.e	Tiles Works	76 Days	29-Apr-19	13-Jul-19
2.f	Door & Windows	344 Days	13-Sep-18	22-Aug-19
2.g	Internal Electrical Works	466 Days	01-Sep-18	10-Dec-19
2.h	Internal Plumbing Works	466 Days	01-Sep-18	10-Dec-19
2.i	Internal Sanitary Works	466 Days	01-Sep-18	10-Dec-19
2.j	Internal Fire Fighting Works		N/A	N/A
2.k	Grillage Works / Railling Fixing	446 Days	01-Sep-18	20-Nov-19
2.l	Wall Painting / Wall Finish	11 Days	28-Jul-19	07-Aug-19
2.m	Elevator	181 Days	19-May-19	15-Nov-19
3	<b>Above Roof</b>	<b>431 Days</b>	<b>01-Sep-18</b>	<b>05-Nov-19</b>
3.a	RCC Work	146 Days	01-Sep-18	24-Jan-19
3.b	Brick work	136 Days	06-Oct-18	18-Feb-19
3.c	Plaster	136 Days	31-Oct-18	15-Mar-19
3.d	Water Proofing	111 Days	20-Feb-19	10-Jun-19
3.e	Tiles Works	286 Days	10-Nov-18	22-Aug-19
3.f	Door & Windows	321 Days	11-Oct-18	27-Aug-19
3.g	Wall Finish	316 Days	25-Dec-18	05-Nov-19
4	Commissioning and Handing Over	76 Days	11-Sep-19	25-Nov-19

WELLHOMES PROJECTS PVT. LTD.

*Anigban*  
Authorised Signatory